

Project Approvals for LONOR and/or EPA in June 2016

Project Name: 301 & 303 Ruthar Drive

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project			
													DeIDOT Review (In Days)	Design Firm Revision (In Days)		
Land Design, Inc.	1	Construction/Entrance	Commercial	2	9/15/2015	9/15/2015	9/15/2015	9/15/2015	9/29/2015	9/29/2015	14	160	Project Total: 79	Project Total: 202		
	1	Construction/Entrance	Commercial	2	3/7/2016	3/15/2016	3/23/2016	4/20/2016	4/27/2016	4/27/2016	42	41				
	2	Construction/Entrance	Commercial	2	6/7/2016	6/7/2016	N/A	N/A	6/21/2016	6/21/2016	14	1			LONOR: N/A	LONOR: N/A
	3	Construction/Entrance	Commercial	2	6/22/2016	7/5/2016	N/A	N/A	7/6/2016	6/28/2016	6	0			Construction/Entrance: 79	Construction/Entrance: 202
	4	Construction/Entrance	Commercial	2	6/28/2016	7/5/2016	N/A	N/A	7/12/2016	7/1/2016	3				LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A

Project Name: AAA Car Care Center

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project			
													DeIDOT Review (In Days)	Design Firm Revision (In Days)		
VanDemark and Lynch, Inc.	1	Construction/Entrance	Commercial	6	2/18/2016	3/1/2016	3/9/2016	4/6/2016	4/13/2016	4/12/2016	42	34	Project Total: 98	Project Total: 36		
	2	Construction/Entrance	Commercial	3	5/16/2016	5/24/2016	6/1/2016	6/29/2016	7/6/2016	7/6/2016	42	1				
	3	Final Constr./Entr.	Commercial	3	7/7/2016	7/19/2016	N/A	N/A	7/21/2016	7/20/2016	13	1			LONOR: N/A	LONOR: N/A
	4	Final Constr./Entr.	Commercial	3	7/21/2016	8/2/2016	N/A	N/A	8/4/2016	7/22/2016	1				Construction/Entrance: 98	Construction/Entrance: 36
													LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A		

Project Name: Family Place

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
Karin and Associatess	1	Construction/Entrance	Residential	3	9/2/2014	9/2/2014	9/10/2014	10/8/2014	10/15/2014	10/15/2014	42	145	Project Total: 152	Project Total: 503
	2	Construction/Entrance	Residential	3	3/9/2015	3/17/2015	3/25/2015	4/22/2015	4/29/2015	4/29/2015	42	281	LONOR: N/A	LONOR: N/A
	3	Construction/Entrance	Residential	3	2/4/2016	2/16/2016	2/24/2016	3/23/2016	3/30/2016	2/17/2016	1	40	Construction/Entrance: 152	Construction/Entrance: 503
	4	Construction/Entrance	Residential	3	3/28/2016	3/29/2016	4/6/2016	5/4/2016	5/11/2016	5/11/2016	42	23	LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A
	5	Construction/Entrance	Residential	3	6/3/2016	6/7/2016	N/A	N/A	6/17/2016	6/17/2016	14	14		
	6	Final Constr./Entr.	Residential	3	7/1/2016	7/5/2016	N/A	N/A	7/15/2016	7/12/2016	11			

Project Name: Lighthouse Farms

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
Landmark Science and Engineering	1	Construction/Entrance	Commercial	24	7/13/2015	7/21/2015	7/29/2015	8/26/2015	9/2/2015	9/2/2015	42	191	Project Total: 138	Project Total: 210
	2	Construction/Entrance	Commercial	26	3/11/2016	3/15/2016	3/23/2016	4/20/2016	4/27/2016	4/26/2016	42	7	LONOR: N/A	LONOR: N/A
	3	Construction/Entrance	Commercial	26	5/3/2016	5/10/2016	5/18/2016	6/15/2016	6/22/2016	6/21/2016	42	8	Construction/Entrance: 138	Construction/Entrance: 210
	4	Construction/Entrance	Commercial	26	6/29/2016	7/5/2016	7/13/2016	8/10/2016	7/13/2016	7/14/2016	9	4	LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A
	5	Final Constr./Entr.	Commercial	26	7/18/2016	7/19/2016	N/A	N/A	8/1/2016	7/21/2016	3			

Project Name: Medic 104/ EMS 100 Facility

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
Pennon Associates, Inc.	1	Construction/Entrance	Commercial	1	2/9/2016	2/9/2016	2/17/2016	3/16/2016	3/23/2016	3/23/2016	42	41	Project Total: 77	Project Total: 72
	2	Construction/Entrance	Commercial	3	5/3/2016	5/3/2016	5/11/2016	6/8/2016	6/15/2016	6/1/2016	29	13	LONOR: N/A	LONOR: N/A
	3	Construction/Entrance	Commercial	1	6/14/2016	6/14/2016	N/A	N/A	6/28/2016	6/17/2016	3	12	Construction/Entrance: 77	Construction/Entrance: 72
	4	Construction/Entrance	Commercial	1	6/29/2016	7/12/2016	N/A	N/A	7/13/2016	6/29/2016	0	6	LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A
	5	Final Constr./Entr.	Commercial	3	7/5/2016	7/12/2016	N/A	N/A	7/20/2016	7/8/2016	3			

Project Name: Royal Farms #226

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
Becker Morgan Group, Inc	1	Construction/Entrance	Commercial	1	9/21/2015	9/21/2015	9/30/2015	10/28/2015	10/30/2015	10/29/2015	38	19	Project Total: 117	Project Total: 173
	1	Construction/Entrance	Commercial	1	11/17/2015	11/17/2015	11/23/2015	12/23/2015	12/30/2015	12/30/2015	42	125	LONOR: N/A	LONOR: N/A
	4	Construction/Entrance	Commercial	18	5/3/2016	5/3/2016	5/11/2016	6/8/2016	6/15/2016	6/1/2016	29	21	Construction/Entrance: 117	Construction/Entrance: 173
	6	Construction/Entrance	Commercial	17	6/22/2016	6/28/2016	N/A	N/A	7/6/2016	6/28/2016	6	8	LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A
	6	Final Constr./Entr.	Commercial	1	7/6/2016	7/12/2016	N/A	N/A	7/20/2016	7/8/2016	2			

Project Name: Smith Liquors

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
Clifton L. Bakhsh, Jr., Inc.	1	Construction/Entrance	Commercial	2	6/7/2016	6/7/2016	6/15/2016	7/13/2016	7/20/2016	7/6/2016	29	1	Project Total: 41	Project Total: 1
	2	Construction/Entrance	Commercial	2	7/7/2016	7/19/2016	N/A	N/A	7/21/2016	7/19/2016	12		LONOR: N/A	LONOR: N/A
													Construction/Entrance: 41	Construction/Entrance: 1
													LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A

Project Name: The Landings

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
The Landings	1	Construction/Entrance	Residential	98	2/15/2016	2/15/2016	2/23/2016	3/22/2016	3/29/2016	3/5/2016	19	59	Project Total: 85	Project Total: 69
	2	Construction/Entrance	Residential	98	5/3/2016	5/9/2016	5/17/2016	6/14/2016	6/21/2016	6/7/2016	29	9	LONOR: N/A	LONOR: N/A
	3	Construction/Entrance	Residential	12	6/16/2016	6/20/2016	6/28/2016	7/12/2016	7/19/2016	7/18/2016	28	1	Construction/Entrance: 85	Construction/Entrance: 69
	4	Construction/Entrance	Residential	98	7/19/2016	8/1/2016	N/A	N/A	8/2/2016	7/27/2016	8	0	LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A
	5	Construction/Entrance	Residential	107	7/27/2016	8/1/2016	N/A	N/A	8/10/2016	7/28/2016	1			

Project Name: West 7th Street City of OLD New Castle

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
MidAtlantic Engineering Partners	1	Construction/Entrance	Commercial	3	10/9/2014	10/14/2014	10/22/2014	11/19/2016	11/6/2014	11/24/2014	41	99	Project Total: 161	Project Total: 491
	2	Construction/Entrance	Commercial	3	3/3/2015	3/3/2015	3/11/2015	4/8/2015	4/15/2015	4/15/2015	42	55	LONOR: N/A	LONOR: N/A
	3	Construction/Entrance	Commercial	3	6/9/2015	6/9/2015	6/17/2015	7/1/2015	7/8/2015	7/8/2015	28	2	Construction/Entrance: 161	Construction/Entrance: 491
	4	Construction/Entrance	Commercial	3	7/10/2015	7/21/2015	N/A	7/29/2015	8/5/2015	8/6/2015	27	322	LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A
	5	Construction/Entrance	Commercial	3	6/23/2016	7/5/2016	N/A	N/A	7/7/2016	7/1/2016	8	6		
	6	Construction/Entrance	Commercial	3	7/7/2016	7/19/2016	N/A	N/A	7/21/2016	7/14/2016	7	7		
	7	Construction/Entrance	Commercial	3	7/21/2016	8/2/2016	N/A	N/A	8/4/2016	7/29/2016	8			

Project Name: Wings to Go

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
CDA Engineering, Inc.	1	Construction/Entrance	Commercial	11	1/19/2016	1/19/2016	1/27/2016	2/24/2016	3/2/2016	3/2/2016	42	6	Project Total: 107	Project Total: 75
	2	Construction/Entrance	Commercial	4	3/8/2016	3/15/2016	3/23/2016	4/20/2016	4/27/2016	4/27/2016	42	26	LONOR: N/A	LONOR: N/A
	3	Construction/Entrance	Commercial	4	5/23/2016	5/24/2016	N/A	N/A	6/6/2016	5/25/2016	2	6	Construction/Entrance: 107	Construction/Entrance: 75
	4	Construction/Entrance	Commercial	4	5/31/2016	6/7/2016	N/A	N/A	6/14/2016	6/14/2016	14	37	LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A
	5	Construction/Entrance	Commercial	4	7/21/2016	8/2/2016	N/A	N/A	8/4/2016	7/28/2016	7			

Project Name: Bergmont Woods Subdivision

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
Civil Engineering Associates, LLC	1	_LONOR	Residential	3	4/11/2016	4/11/2016	4/19/2016	5/17/2016	5/24/2016	5/23/2016	42	10	Project Total: 71	Project Total: 27
	2	_LONOR	Residential	4	6/2/2016	6/6/2016	N/A	N/A	6/16/2016	6/15/2016	13	6	LONOR: 71	LONOR: 27
	3	_LONOR	Commercial	2	6/21/2016	7/4/2016	N/A	N/A	8/16/2016	6/30/2016	9	8	Construction/Entrance: N/A	Construction/Entrance: N/A
	4	_LONOR	Residential	3	7/8/2016	7/18/2016	N/A	N/A	7/22/2016	7/12/2016	4	3	LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A
	5	_LONOR	Residential	3	7/15/2016	7/18/2016	N/A	N/A	7/29/2016	7/18/2016	3			

Project Name: Johnson Controls Battery Group, Inc.

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
Duffield Associates, Inc.	1	_LONOR	Industrial	2	5/11/2016	5/24/2016	6/1/2016	6/29/2016	7/6/2016	7/13/2016	49	8	Project Total: 57	Project Total: 8
	2	_LONOR	Industrial	2	7/21/2016	8/2/2016	N/A	N/A	8/4/2016	7/29/2016	8		LONOR: 57	LONOR: 8
													Construction/Entrance: N/A	Construction/Entrance: N/A
													LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A

Project Name: Melson Property

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
George, Miles & Buhr, LLC	1	_LONOR	Mixed Use	1	7/8/2016	7/12/2016	N/A	N/A	7/22/2016	7/12/2016	4	3	Project Total: 12	Project Total: 7
	2	_LONOR	Mixed Use	1	7/15/2016	7/26/2016	N/A	N/A	7/29/2016	7/15/2016	0	4	LONOR: 12	LONOR: 7
	2	Final LONOR	Mixed Use	2	7/19/2016	7/26/2016	N/A	N/A	8/2/2016	7/27/2016	8		Construction/Entrance: N/A	Construction/Entrance: N/A
													LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A

Project Name: Starbucks - Rehoboth Beach

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
Bowman Consulting Group, Ltd.	1	_LONOR	Commercial	1	6/22/2016	6/28/2016	7/6/2016	8/3/2016	7/15/2016	7/13/2016	15	5	Project Total: 18	Project Total: 5
	2	Final LONOR	Commercial	2	7/18/2016	7/26/2016	N/A	N/A	8/1/2016	7/21/2016	3		LONOR: 18	LONOR: 5
													Construction/Entrance: N/A	Construction/Entrance: N/A
													LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A

Project Name: Summit Pointe

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
CDA Engineering, Inc.	1	_LONOR	Residential	8	12/15/2015	12/22/2015	12/30/2015	1/27/2016	2/3/2016	2/3/2016	42	100	Project Total: 90	Project Total: 106
	2	_LONOR	Residential	8	5/13/2016	5/24/2016	6/1/2016	6/29/2016	7/6/2016	7/6/2016	42	2	LONOR: 90	LONOR: 106
	3	_LONOR	Residential	8	7/8/2016	7/19/2016	N/A	N/A	7/21/2016	7/21/2016	2	4	Construction/Entrance: N/A	Construction/Entrance: N/A
	4	_LONOR	Residential	8	7/25/2016	8/2/2016	N/A	N/A	8/8/2016	7/29/2016	4		LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A

Project Name: The Farm at Truitt Homestead

Engineering/Design Firm	Submission #	Review Type	Development Type	Number of Sheets	Received	Submission Deadline	Accept/Decline	Review Meeting	Comment Transmittal/ Due Date	Date Completed	Duration of Review (In Days)	Next Submittal Interval (In Days)	Totals for How Time was Spent During Project	
Davis, Bowen & Friedel, Inc	1	_LONOR	Residential	2	3/21/2016	3/22/2016	3/30/2016	4/27/2016	5/4/2016	5/4/2016	42	12	Project Total: 89	Project Total: 32
	2	_LONOR	Residential	3	5/16/2016	5/17/2016	5/25/2016	6/22/2016	6/29/2016	6/28/2016	41	13	LONOR: 89	LONOR: 32
	3	_LONOR	Residential	3	7/11/2016	7/12/2016	N/A	N/A	8/24/2016	7/15/2016	3	7	Construction/Entrance: N/A	Construction/Entrance: N/A
	4	Final LONOR	Residential	3	7/22/2016	7/26/2016	N/A	N/A	8/5/2016	7/26/2016	3		LONOR/EPA Combined: N/A	LONOR/EPA Combined: N/A