


EROSION CONTROL BLANKET				
NO.	SY	LENGTH	WIDTH	TYPE
12	9300	1483 LF	83 LF	5
13	3573	1550 LF	23 LF	5
15	5026	60 LF	85 LF	6



MATCHLINE STA. 368 + 00

MATCHLINE STA. 383 + 50

MATCHLINE SHEET 917

NOTE:  
 FOLLOWING SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY  
 STABILIZATION SHALL BE COMPLETED WITHIN 14 CALENDAR DAYS AS TO THE SURFACE  
 OF ALL PERIMETER SEDIMENT CONTROLS, SOIL STOCKPILES, AND ALL OTHER DISTURBED  
 OR GRADED AREAS ON THE PROJECT SITE.

ADDENDUMS / REVISIONS



**US 301  
 LEVELS ROAD  
 TO SUMMIT BRIDGE ROAD**

CONTRACT	BRIDGE NO.	
T20091303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		


**CONSTRUCTION PHASING,  
 M.O.T., AND EROSION  
 CONTROL PLAN - STAGE 3**

CS-55
SHEET NO.
916
TOTAL SHTS.
1256

**DELAWARE  
 DEPARTMENT OF TRANSPORTATION**

EROSION CONTROL BLANKET				
NO.	SY	LENGTH	WIDTH	TYPE
13	3544	1550 LF	23 LF	5
14	20303	1550 LF	189 LF	5

PORTABLE SEDIMENT TANK	
NO.	STATION
4	376+45, RT




MATCHLINE STA. 368 + 00

MATCHLINE STA. 383 + 50

DRAFT  
NOT FOR BIDDING  
AUGUST 2015

**NOTE:**  
FOLLOWING SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN 14 CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER SEDIMENT CONTROLS, SOIL STOCKPILES, AND ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE.

ADDENDUMS / REVISIONS



**US 301  
LEVELS ROAD  
TO SUMMIT BRIDGE ROAD**


CONTRACT	BRIDGE NO.	
T20091303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		

**CONSTRUCTION PHASING,  
M.O.T., AND EROSION  
CONTROL PLAN - STAGE 3**

CS-56
SHEET NO.
917
TOTAL SHTS.
1256

EROSION CONTROL BLANKET				
NO.	SY	LENGTH	WIDTH	TYPE
13	7922	1550 LF	46 LF	5
14	10736	1550 LF	74 LF	5
15	8884	957 LF	87 LF	6
16	5515	593 LF	91 LF	5

INLET PROTECTION		
NO.	D. AREA	STATION
162	4.5	396+50, RT



NOTE:  
 FOLLOWING SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN 14 CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER SEDIMENT CONTROLS, SOIL STOCKPILES, AND ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE.

P:\CADD\260049040\_US301\CIVIL\PLANS\2A\CP\AET\_CS-57.DGN

**DELAWARE DEPARTMENT OF TRANSPORTATION**

ADDENDUMS / REVISIONS



**US 301 LEVELS ROAD TO SUMMIT BRIDGE ROAD**

CONTRACT	BRIDGE NO.	
T20091303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		


**CONSTRUCTION PHASING, M.O.T., AND EROSION CONTROL PLAN - STAGE 3**

CS-57
SHEET NO.
918
TOTAL SHTS.
1256

EROSION CONTROL BLANKET				
NO.	SY	LENGTH	WIDTH	TYPE
13	9379	1547 LF	73 LF	5
14	24712	1520 LF	246 LF	5
16	12696	1620 LF	69 LF	5
17	3081	440 LF	137 LF	5

PORTABLE SEDIMENT TANK	
NO.	STATION
5	413+4.3, LT

INLET PROTECTION		
NO.	D. AREA	STATION
163	1.6	409+20, LT
164	0.1	410+32, LT



MATCHLINE STA. 399 + 00

MATCHLINE STA. 414 + 50

BMP No. 666  
TYPE: INFILTRATION BASIN  
FROM STA. 397+25 TO 404+00


BMP No. 672  
TYPE: DRY POND  
FROM STA. 411+00 TO 414+50

RESTORE 1230 SY OF PERMANENT WETLAND  
IMPACT WITH SEEDING AND SHRUBS

NOTE:  
FOLLOWING SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY  
STABILIZATION SHALL BE COMPLETED WITHIN 14 CALENDAR DAYS AS TO THE SURFACE  
OF ALL PERIMETER SEDIMENT CONTROLS, SOIL STOCKPILES, AND ALL OTHER DISTURBED  
OR GRADED AREAS ON THE PROJECT SITE.

P:\CADD\2160049040\_US301\CIVIL\PLANS\2A\CP\AET\_CS-58.DGN

ADDENDUMS / REVISIONS



CONTRACT	BRIDGE NO.	
T200911303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		


EROSION CONTROL BLANKET				
NO.	SY	LENGTH	WIDTH	TYPE
13	8863	1550 LF	47 LF	5
14	17742	1524 LF	101 LF	5
17	22868	1570 LF	60 LF	5

SEE STKP-5 THRU STKP-10 FOR SPUR ROAD, GRADING AND E&S CONTROLS

PERMANENT SEEDING				
NO.	SY	LENGTH	WIDTH	TYPE
3	480	80 LF	20 LF	WET GROUND EROSION CONTROL SEEDING-FLATS

INLET PROTECTION		
NO.	D. AREA	STATION
165	1.8	426+00, LT
166	2.1	426+00, LT
167	1.7	426+00, RT
168	0.38	422+15, LT
169	0.32	422+15, RT
170	0.51	422+15, RT
171	0.34	420+45, RT
172	0.45	418+70, RT

MATCHLINE SHEET 921



MATCHLINE STA. 414+50

MATCHLINE STA. 430+00

NOT FOR BIDDING  
AUGUST 2015


NOTE:  
FOLLOWING SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN 14 CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER SEDIMENT CONTROLS, SOIL STOCKPILES, AND ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE.

PORTABLE SEDIMENT TANK	
NO.	STATION
6	418+11, RT
7	417+00, RT

P:\CADD\260049040 US-301\CIVIL\PLANS\2A\CP\AET\CS-59.DGN



ADDENDUMS / REVISIONS




**US 301 LEVELS ROAD TO SUMMIT BRIDGE ROAD**

CONTRACT	BRIDGE NO.	
T200911303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		

**CONSTRUCTION PHASING, M.O.T., AND EROSION CONTROL PLAN - STAGE 3**

CS-59
SHEET NO.
920
TOTAL SHTS.
1256

EROSION CONTROL BLANKET				
NO.	SY	LENGTH	WIDTH	TYPE
16	5709	800 LF	75 LF	5
17	7227	800 LF	50 LF	5



SEE STKP-5 THRU STKP-10 FOR SPUR ROAD, GRADING AND E&S CONTROLS

MATCHLINE SHEET 920


NOTE:  
 FOLLOWING SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN 14 CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER SEDIMENT CONTROLS, SOIL STOCKPILES, AND ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE.

P:\CADD\260049040\_US301\CIVIL\PLANS\2A\CP\MET\CS-60.DGN

<b>DELAWARE DEPARTMENT OF TRANSPORTATION</b>	ADDENDUMS / REVISIONS	SCALE 0 60 120 180 FEET	<b>US 301 LEVELS ROAD TO SUMMIT BRIDGE ROAD</b>	CONTRACT T20091303	BRIDGE NO.	<b>CONSTRUCTION PHASING, M.O.T., AND EROSION CONTROL PLAN - STAGE 3</b>	CS-60
					COUNTY NEW CASTLE		DESIGNED BY: JW
				CHECKED BY: SF			

EROSION CONTROL BLANKET				
NO.	SY	LENGTH	WIDTH	TYPE
13	7922	1550 LF	47 LF	5
14	13485	1584 LF	79 LF	5
16	14091	1506 LF	64 LF	5

INLET PROTECTION		
NO.	D. AREA	STATION
173	0.5	433+02, RT



NOTE:  
 FOLLOWING SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN 14 CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER SEDIMENT CONTROLS, SOIL STOCKPILES, AND ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE.

P:\CADD\260049040 US301\CIVIL\PLANS\2A\CP\LET\_CS-61.DGN



ADDENDUMS / REVISIONS



**US 301  
 LEVELS ROAD  
 TO SUMMIT BRIDGE ROAD**


CONTRACT	BRIDGE NO.	
T20091303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		

**CONSTRUCTION PHASING,  
 M.O.T., AND EROSION  
 CONTROL PLAN - STAGE 3**

CS-61
SHEET NO.
922
TOTAL SHTS.
1256

EROSION CONTROL BLANKET				
NO.	SY	LENGTH	WIDTH	TYPE
13	2315	466 LF	47 LF	5
14	3696	494 LF	78 LF	5
17	4233	421 LF	85 LF	5
18	6362	1050 LF	87 LF	5
19	5119	1016 LF	45 LF	5
20	5403	987 LF	70 LF	5
21	3189	556 LF	102 LF	6
22	3316	483 LF	118 LF	5

INLET PROTECTION		
NO.	D. AREA	STATION
174	0.4	453+50, RT




NOTE:  
 FOLLOWING SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN 14 CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER SEDIMENT CONTROLS, SOIL STOCKPILES, AND ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE.

P:\CADD\260049040 US301\CIVIL\PLANS\2A\CP\AET\CS-62.DGN



ADDENDUMS / REVISIONS



**US 301  
 LEVELS ROAD  
 TO SUMMIT BRIDGE ROAD**

CONTRACT	BRIDGE NO.	
T200911303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		

**CONSTRUCTION PHASING,  
 M.O.T., AND EROSION  
 CONTROL PLAN - STAGE 3**


CS-62
SHEET NO.
923
TOTAL SHTS.
1256



EROSION CONTROL BLANKET				
NO.	SY	LENGTH	WIDTH	TYPE
18	727	551 LF	32 LF	5
19	1856	368 LF	46 LF	5
20	3135	383 LF	59 LF	5
21	4953	168 LF	113 LF	6
22	5038	394 LF	121 LF	5
23	9739	1297 LF	91 LF	5
24	7123	985 LF	117 LF	5
25	5461	1072 LF	46 LF	5
26	4807	880 LF	94 LF	5
27	3750	831 LF	48 LF	5
28	2461	422 LF	63 LF	6

STONE CHECK DAM FOR CULVERT INFLOW PROTECTION				
NO.	D. AREA	STATION	QTY.	UNITS
101	3.8	464+40, RT	23	TON
102	1.5	466+32, RT	23	TON

MATCHLINE SHEET 925



MATCHLINE STA. 461+00

MATCHLINE STA. 476+50

MATCHLINE SHEET 927


NOTE:  
 1. AT THE TIME THAT THE ENTIRE US301 MAINLINE FROM THE MARYLAND STATE LINE TO SR1 IS READY TO BE OPEN TO PUBLIC TRAFFIC, DELDOT MAY DECIDE TO ALLOW PUBLIC USE OF THE US301 FACILITY FOR A SHORT PERIOD OF TIME BEFORE STARTING TO COLLECT TOLLS. THE DETERMINATION IF THIS TOLL GRACE PERIOD IS TO BE USED AND ITS DURATION WILL BE MADE BY DELDOT AT THE TIME THE ENTIRE US301 FACILITY IS READY TO BE OPEN TO PUBLIC TRAFFIC. THE TRAFFIC CONTROL PLANS SHOWN ON THIS SHEET SHALL BE IMPLEMENTED IF THE TOLL GRACE PERIOD IS USED.

NOTE:  
 FOLLOWING SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN 14 CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER SEDIMENT CONTROLS, SOIL STOCKPILES, AND ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE.

P:\CADD\260049040\_US301\CIVIL\PLANS\2A\_CPA\AET\_CS-63.DGN



ADDENDUMS / REVISIONS




US 301  
 LEVELS ROAD  
 TO SUMMIT BRIDGE ROAD

CONTRACT	BRIDGE NO.	
T200911303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		

CONSTRUCTION PHASING,  
 M.O.T., AND EROSION  
 CONTROL PLAN - STAGE 3


CS-63
SHEET NO.
924
TOTAL SHTS.
1256



MATCHLINE SHEET 925

NOTE:  
 FOLLOWING SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN 14 CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER SEDIMENT CONTROLS, SOIL STOCKPILES, AND ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE.

ADDENDUMS / REVISIONS



**US 301  
 LEVELS ROAD  
 TO SUMMIT BRIDGE ROAD**

CONTRACT	BRIDGE NO.	
T20091303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		


**CONSTRUCTION PHASING,  
 M.O.T., AND EROSION  
 CONTROL PLAN - STAGE 3**

CS-64
SHEET NO.
925
TOTAL SHTS.
1256

P:\CADD\260049040\_US301\CIVIL\PLANS\2A\CP\MET\CS-64.DGN



NOT FOR BIDDING



MATCHLINE STA. 476+50

MATCHLINE STA. 492+00

EROSION CONTROL BLANKET				
NO.	SY	LENGTH	WIDTH	TYPE
23	9098	1045 LF	97 LF	5
25	4623	917 LF	44 LF	5
28	129	37 LF	35 LF	6
29	3591	767 LF	66 LF	5
30	3585	356 LF	135 LF	5
31	2164	462 LF	46 LF	5
32	4509	552 LF	113 LF	5


REFER TO SUMMIT BRIDGE ROAD CONSTRUCTION PHASING, M.O.T., EROSION CONTROL PLANS.

**NOTE:**  
 FOLLOWING SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN 14 CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER SEDIMENT CONTROLS, SOIL STOCKPILES, AND ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE.

P:\CADD\260049040 US-301\CIVIL\PLANS\2A\CP\AET\CS-65.DGN



ADDENDUMS / REVISIONS



**US 301  
 LEVELS ROAD  
 TO SUMMIT BRIDGE ROAD**

CONTRACT	BRIDGE NO.	
T20091303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		

**CONSTRUCTION PHASING,  
 M.O.T., AND EROSION  
 CONTROL PLAN - STAGE 3**

CS-65
SHEET NO.
926
TOTAL SHTS.
1256

EROSION CONTROL BLANKET				
NO.	SY	LENGTH	WIDTH	TYPE
22	1461	260 LF	40 LF	6
27	1457	233 LF	25 LF	5
28	142	36 LF	35 LF	5
29	264	280 LF	22 LF	5



DRAFT  
NOT FOR BIDDING  
AUGUST 2015

NOTE:

- AT THE TIME THAT THE ENTIRE US301 MAINLINE FROM THE MARYLAND STATE LINE TO SR1 IS READY TO BE OPEN TO PUBLIC TRAFFIC, DELDOT MAY DECIDE TO ALLOW PUBLIC USE OF THE US301 FACILITY FOR A SHORT PERIOD OF TIME BEFORE STARTING TO COLLECT TOLLS. THE DETERMINATION IF THIS TOLL GRACE PERIOD IS TO BE USED AND ITS DURATION WILL BE MADE BY DELDOT AT THE TIME THE ENTIRE US301 FACILITY IS READY TO BE OPEN TO PUBLIC TRAFFIC. THE TRAFFIC CONTROL PLANS SHOWN ON THIS SHEET SHALL BE IMPLEMENTED IF THE TOLL GRACE PERIOD IS USED.

NOTE:

FOLLOWING SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN 14 CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER SEDIMENT CONTROLS, SOIL STOCKPILES, AND ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE.

ADDENDUMS / REVISIONS



**US 301  
LEVELS ROAD  
TO SUMMIT BRIDGE ROAD**

CONTRACT	BRIDGE NO.	
T20091303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		

**CONSTRUCTION PHASING,  
M.O.T., AND EROSION  
CONTROL PLAN - STAGE 3**

CS-66
SHEET NO.
927
TOTAL SHTS.
1256

P:\CADD\260049040 US301\CIVIL\PLANS\2A\CP\AET\CS-66.DGN



EROSION CONTROL BLANKET				
NO.	SY	LENGTH	WIDTH	TYPE
30	2807	272 LF	32 LF	5
31	925	190 LF	46 LF	5
32	48	100 LF	96 LF	5



**NOTE:**  
 FOLLOWING SOIL DISTURBANCE OR REDISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN 14 CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER SEDIMENT CONTROLS, SOIL STOCKPILES, AND ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE.

P:\CADD\2160049040 US 301\CIVIL\PLANS\2A\CPV\AET\CS-67.DGN

**DELAWARE DEPARTMENT OF TRANSPORTATION**

ADDENDUMS / REVISIONS



**US 301 LEVELS ROAD TO SUMMIT BRIDGE ROAD**

CONTRACT	BRIDGE NO.	
T200911303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		


**CONSTRUCTION PHASING, M.O.T., AND EROSION CONTROL PLAN - STAGE 3**

CS-67
SHEET NO.
928
TOTAL SHTS.
1256

**NOTE:**

1. ALONG WITH BOLTS, ATTACHED PLYWOOD TO WALL WITH A WATER TIGHT SEAL.
2. AFTER REMOVAL OF PLYWOOD REPAIR HOLES WITH GROUT.
3. COST OF PLYWOOD AND OTHER MATERIALS IS INCIDENTAL TO THE COST OF THE DEWATERING DEVICE.

SED. BASIN NO.	WEIR INVERT EL.	DEWATERING DEVICE EL.
3	60.85'	59.5'
7 PHASE 1	61.25'	60.63'
7 PHASE 2	62.22'	60.63'
9 PHASE 1	64.18'	63.08'
9 PHASE 2	64.48'	63.08'
10	67.09'	66.08'
11	NO BLOCKAGE	65.5'
15	68.69'	67.64'
18	64.73'	63.08'
20	BLOCK RISER WEIR COMPLETELY	58.00'
21	58.78'	58.04'



DEWATERING DEVICE DETAIL


SCALE: NONE

DRAFT

NOT FOR BIDDING

AUGUST 2015

G:\60049040-US301\CIVIL\PLANS\2A\BAL T\CS\CS-68.DGN



**POND CONSTRUCTION SEQUENCE AND NOTES**  
 THE STORAGE AREA SHALL BE CONSTRUCTED IN ACCORDANCE WITH THE FOLLOWING SECTIONS OF THE STANDARD SPECIFICATIONS:

**SECTION 271 - STORMWATER MANAGEMENT POND**

1. REMOVE THE TEMPORARY TOPSOIL STOCKPILE.
2. CLEAR AND GRUB FOR INSTALLATION OF PERIMETER EROSION AND SEDIMENT CONTROLS.
3. INSTALL PERIMETER SEDIMENT CONTROLS AS SHOWN ON EROSION SEDIMENT CONTROL PLANS
4. CLEAR AND GRUB REMAINING AREA FOR STORAGE AREA CONSTRUCTION.
5. EXCAVATE THE STORAGE AREA AND COMPLETE THE EMBANKMENT, GRADES AND DETAILS SHOWN IN THE CONSTRUCTION PLANS. DURING EXCAVATION, THE CONTRACTOR SHALL SALVAGE AND STOCKPILE SOILS CLASSIFIED AS CH, CL, AND GM PER THE UNIFIED SOIL CLASSIFIED SYSTEM TO BE USED TO CONSTRUCT EMBANKMENT AND TO LINE THE STORAGE AREA. THE ABOVE CLASSIFIED SOILS MAY BE OBTAINED FROM ELSEWHERE WITHIN THE PROJECT LIMITS, IF NECESSARY.
6. STABILIZE ALL BARE AREAS.  
 NOTE: SEE EROSION AND SEDIMENT CONTROL PLANS FOR LOCATION OF EROSION AND SEDIMENT CONTROL MEASURES.
7. THE CONTRACTOR SHALL PROVIDE 'AS-BUILT' DRAWINGS OF ALL STORMWATER MANAGEMENT FACILITIES SUCH AS STORAGE AREA, INFILTRATION BASINS, BIOFILTRATION SWALES, ETC. 'AS-BUILT' DRAWINGS SHALL SHOW THE ACTUAL FINISHED GROUND CONTOURS, OUTLET STRUCTURE DIMENSIONS AND ELEVATIONS, ETC. AS THEY EXIST AT THE COMPLETION OF THE PROJECT. THESE DRAWINGS SHALL BE SIGNED BY A PROFESSIONAL ENGINEER OR LAND SURVEYOR.

DRAFT  
 NOT FOR BIDDING  
 AUGUST 2015

**PLANTING SCHEDULE**  
 PERMANENT GRASS SEEDING - WET GROUND UP TO ELEVATION 59.72'  
 PERMANENT GRASS SEEDING - DRY GROUND ABOVE ELEVATION 59.72'


GRADING QUANTITIES			
ITEM NO.	ITEM	QTY.	UNITS.
202000	EXCAVATION AND EMBANKMENT	44538	CY
733002	TOPSOILING, 6" DEPTH	11862	SY
734013	PERMANENT GRASS SEEDING, DRY GROUND	11455	SY
734015	PERMANENT GRASS SEEDING, WET GROUND	23940	SY

GRADING DETAIL FOR STORMWATER STORAGE AREA STA. 372  
 PLAN

G:\60049040-US301\CIVIL\PLANS\2A\BALT\CS\CS-69.DGN



ADDENDUMS / REVISIONS	



**US 301  
 LEVELS ROAD  
 TO SUMMIT BRIDGE ROAD**

CONTRACT	BRIDGE NO.	
T20091303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		

**EROSION AND  
 SEDIMENT CONTROL  
 DETAIL**

CS-69
SHEET NO.
930
TOTAL SHTS.
1256

MATCH LINE CS-69




GRADING DETAIL FOR STORMWATER STORAGE AREA STA. 372  
PLAN

G:\60049040\_US301\CIVIL\PLANS\2A\BALT\CS\CS-70.DGN



ADDENDUMS / REVISIONS	



**US 301  
LEVELS ROAD  
TO SUMMIT BRIDGE ROAD**

CONTRACT	BRIDGE NO.	
T20091303	DESIGNED BY:	JW
COUNTY	CHECKED BY:	SF
NEW CASTLE		

**EROSION AND  
SEDIMENT CONTROL  
DETAIL**

CS-70
SHEET NO.
931
TOTAL SHTS.
1256



MATCH LINE SEE BELOW

DRAFT


NOT FOR BIDDING  
AUGUST 2015

MATCH LINE SEE ABOVE


CL EMBANKMENT			
	STATION	NORTHING	EASTING
1	POB STA. 50+00.00	532199.9046	565298.2205
2	PI STA. 51+33.44	532324.4032	565346.2473
3	PI STA. 51+53.02	532342.7038	565353.2200
4	PI STA. 51+90.32	532377.5649	565366.4798
5	PI STA. 52+45.77	532429.3956	565386.1732
6	PI STA. 53+20.78	532499.5723	565412.6681
7	PI STA. 55+17.03	532683.1772	565481.9764
8	PC STA. 59+95.47	533130.7897	565650.9439
9	PT STA. 60+19.88	533139.2062	565671.0541
10	PC STA. 61+94.01	533068.6611	565830.2593
11	PT STA. 62+17.12	533049.2886	565838.0743
12	PC STA. 62+36.09	533031.7198	565830.9179
13	PT STA. 62+60.86	533008.9873	565853.3879
14	PC STA. 65+52.15	532768.3580	565998.9633
15	PT STA. 65+61.45	532759.6012	566001.6165
16	PC STA. 65+90.80	532730.2540	566001.1547
17	PT STA. 66+05.07	532718.1452	565994.6773
18	PC STA. 72+48.51	532352.6340	565465.1233
19	PT STA. 72+63.41	532341.0952	565456.0147
20	PC STA. 73+15.41	532292.6527	565437.1728
21	PT STA. 73+24.35	532285.7453	565431.7138
22	PC STA. 74+04.55	532240.1851	565365.7061
23	PT STA. 74+19.46	532228.6602	565356.6028
24	POE STA. 74+70.05	532181.5054	565338.2911

GRADING DETAIL FOR STORMWATER STORAGE AREA STA. 372  
STAKEOUT

G:\60049040\_US301\CIVIL\PLANS\2A\BAL.T\CS\CS-71.DGN

 **DELAWARE DEPARTMENT OF TRANSPORTATION**

ADDENDUMS / REVISIONS	





**US 301  
LEVELS ROAD  
TO SUMMIT BRIDGE ROAD**

CONTRACT T20091303	BRIDGE NO.
COUNTY NEW CASTLE	DESIGNED BY: JW
	CHECKED BY: SF


**EROSION AND  
SEDIMENT CONTROL  
DETAIL**

CS-71
SHEET NO. 932
TOTAL SHTS. 1256

DRAFT  
NOT FOR BIDDING  
AUGUST 2015



59  
GRADING DETAIL FOR STORMWATER STORAGE AREA STA. 372  
EMBANKMENT PROFILE FOR EXCESS STORAGE AREA




G:\60049040-US301\CIVIL\PLANS\2A\BAL.T\CS\CS-72.DGN

<b>DELAWARE DEPARTMENT OF TRANSPORTATION</b>	ADDENDUMS / REVISIONS	AS SHOWN	<b>US 301 LEVELS ROAD TO SUMMIT BRIDGE ROAD</b>	CONTRACT	BRIDGE NO.	<b>EROSION AND SEDIMENT CONTROL DETAIL</b>	CS-72
					T20091303		
				COUNTY	DESIGNED BY: JW	TOTAL SHTS.	1256
				NEW CASTLE	CHECKED BY: SF		



GRADING DETAIL FOR STORMWATER STORAGE AREA STA. 372



G:\60049040-US301\CIVIL\PLANS\2A\BAL.T\CS\CS-73.DGN



ADDENDUMS / REVISIONS	

AS SHOWN

**US 301  
 LEVELS ROAD  
 TO SUMMIT BRIDGE ROAD**

CONTRACT T200911303	BRIDGE NO.
COUNTY NEW CASTLE	DESIGNED BY: JW
	CHECKED BY: SF

**EROSION AND  
 SEDIMENT CONTROL  
 DETAIL**

CS-73
SHEET NO. 934
TOTAL SHTS. 1256

**CHANGEABLE MESSAGE BOARDS**


**CMS-1**  
 PRIOR TO DETOUR  
 (10 DAYS PRIOR TO BEGINNING OF DETOUR)  
 ARMSTNG  
 CRNR RD  
 TO CLOSE  
 X:XX PM  
 -X:XX AM  
 XXXXXX

**CMS-1**  
 DURING DETOUR  
 (UP TO 5 DAYS AFTER IMPLEMENTATION OF DETOUR)  
 ARMSTNG  
 CRNR RD  
 CLOSED  
 FOLLOW  
 DETOUR


**CMS-2**  
 PRIOR TO DETOUR  
 (10 DAYS PRIOR TO BEGINNING OF DETOUR)  
 ARMSTNG  
 CRNR RD  
 TO CLOSE  
 X:XX PM  
 -X:XX AM  
 XXXXXX

**CMS-2**  
 DURING DETOUR  
 (UP TO 5 DAYS AFTER IMPLEMENTATION OF DETOUR)  
 ARMSTNG  
 CRNR RD  
 CLOSED  
 FOLLOW  
 DETOUR


**SPECIAL SIGNS**



U AND V SIGNS MUST BE MOUNTED ON TWO 4X6 WOOD POSTS. THE POSTS SHALL BE GROUND MOUNTED AND BREAKAWAY IN ACCORDANCE WITH NCHRP 350.



**LEGEND**




**GENERAL NOTES**

- ALL DETOUR SIGNING INCLUDING TRAILBLAZERS, ARE TO BE SUPPLIED AND MAINTAINED BY THE GENERAL CONTRACTOR IN COMPLIANCE TO THE DE MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES.
- THE CONTRACTOR SHALL COMPLY WITH GUIDELINES IN "THE DELAWARE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (DE- MUTCD PART 6) FOR LIGHTS, BARRICADES AND SIGNS.(AS PER LATEST REVISION)
- FIELD CONDITIONS MAY DICTATE CHANGES AT SOME TIME DURING THE LIFE OF THE CONTRACT. IN THE EVENT OF OMISSIONS OR CORRECTIONS, THE SIGNING PROVISIONS OF THE DELAWARE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES WILL PREVAIL.
- SIGNS J THROUGH L AND P THROUGH R, THE WORD (ROAD) SHOULD BE CHANGED TO RAMP, R/R OR BRIDGE WHERE APPLICABLE.
- WARNING SIGNS SHOULD BE MOUNTED ON BREAKAWAY POSTS AND HAVE RETROREFLECTIVE FLUORESCENT SHEETING.
- "S" BARRICADES SHALL COMPLETELY RUN THE FULL WIDTH OF ROADWAY.
- BARRICADES SHALL BE A MINIMUM OF 6 FEET WIDE UNLESS DIRECTED BY THE ENGINEER.

RECOMMENDED \_\_\_\_\_ DATE: \_\_\_\_\_ APPROVED CHIEF SAFETY OFFICER \_\_\_\_\_ DATE: \_\_\_\_\_ APPROVED TRAFFIC ENGINEER \_\_\_\_\_ DATE: \_\_\_\_\_



ADDENDUM / REVISIONS




**US 301  
 LEVELS ROAD  
 TO SUMMIT BRIDGE ROAD**

CONTRACT T200911303	PERMIT NO. X
COUNTY NEW CASTLE	DESIGNED BY: JE
	CHECKED BY: ER


<b>DETOUR PLAN          US 301 MAINLINE OVER          ARMSTRONG CORNER RD</b>	CS-74 SHEET NO. 935 TOTAL SHTS. 1256
---	--

P:\oad2\60049040 US301\Civil\Plans\2A\CP\AET\CS-74.dgn





TYPICAL NORMAL SECTION BUNKER HILL TEMPORARY ROAD  
STA. 900+00.00 TO STA. 905+92.23



TYPICAL SUPERELEVATED RIGHT SECTION BUNKER HILL TEMPORARY ROAD  
STA. 905+92.23 TO STA. 912+25.86

LEGEND	
(A)	ITEM *209001, BORROW TYPE A
(B)	ITEM *209006, BORROW TYPE F
(C)	ITEM *304502, SOIL CEMENT BASE COURSE
(D)	ITEM *304501, PERMEABLE TREATED BASE, 4"
(E)	ITEM *501006, PORTLAND CEMENT CONCRETE PAVEMENT
(F)	ITEM *715001, PERFORATED PIPE UNDERDRAIN
(G)	ITEM *705002, P.C.C. SIDEWALK, 6"
(H)	ITEM *701016, INTEGRAL PORTLAND CEMENT CONCRETE CURB AND GUTTER, TYPE 1-4
(I)	ITEM *733002, TOPSOILING, 6" DEPTH
(J)	ITEM *734013, PERMANENT GRASS SEEDING, DRY GROUND
(K)	ITEM *302007, GRADED AGGREGATE BASE COURSE, TYPE B
(L)	ITEM *735535 SOIL RETENTION BLANKET MULCH, TYPE 5 UNLESS OTHERWISE NOTED IN DT-16
(M)	ITEM *401801, WMA SUPERPAVE, TYPE C, 160 GYRATIONS, PG 64-22 (CARBONATE STONE)
(N)	ITEM *401810, WMA SUPERPAVE, TYPE B, 160 GYRATIONS, PG 64-22
(O)	ITEM *401819, WMA SUPERPAVE, BITUMINOUS CONCRETE BASE COURSE, 160 GYRATIONS, PG 64-22
(P)	ITEM *705001, P.C.C. SIDEWALK, 4"
(Q)	ITEM *701010, PORTLAND CEMENT CONCRETE CURB, TYPE 1
(R)	ITEM *701013, PORTLAND CEMENT CONCRETE CURB, TYPE 1-2 (SEE CONSTRUCTION DETAILS)
(S)	ITEM *401504, HOT MIX, HOT-LAID BITUMINOUS CONCRETE PAVEMENT TYPE C, 2" THICK
(T)	ITEM *401827, WMA SUPERPAVE, TYPE C, 160 GYRATIONS, PG 64-22 (NON-CARBONATED STONE)
(U)	ITEM *401833, WMA SUPERPAVE, TYPE C, 160 GYRATIONS, PG 76-22 (NON-CARBONATE STONE)
(V)	ITEM *401517, STONE MATRIX ASPHALT
(W)	ITEM *401663, SUPERPAVE BITUMINOUS CONCRETE BASE COURSE, 160 GYRATIONS, PG 64-22
(X)	ITEM *401816, WMA SUPERPAVE, TYPE B, 160 GYRATIONS, PG 76-22
(Y)	ITEM *743017, PORTABLE BARRIER
(Z)	ITEM *701022, INTEGRAL PORTLAND CEMENT CONCRETE CURB AND GUTTER, TYPE 3
(AA)	ITEM *701011, PORTLAND CEMENT CONCRETE CURB, TYPE 2
(AB)	ITEM *701021, INTEGRAL PORTLAND CEMENT CONCRETE CURB AND GUTTER, TYPE 2
(AC)	ITEM *760507, PROFILE MILLING, HOT MIX
(AD)	ITEM *760006, PAVEMENT MILLING, HOT MIX, 2" DEPTH
(AE)	ITEM *760016, RUMBLE STRIPS, HOT MIX
(AF)	ITEM *401813, WMA, SUPERPAVE, TYPE B, 160 GYRATIONS, PG 70-22

NOT FOR BIDDING

AUGUST 2015

**NOTES:**

- THE ALGEBRAIC DIFFERENCE BETWEEN THE TRAVEL LANE SLOPE AND SHOULDER SLOPE SHALL NOT EXCEED 8%.
  - SHOULDER CROSS SLOPE ON THE LOW SIDE SHALL BE THE SAME AS THE TRAVEL LANE CROSS SLOPE WHEN SUPERELEVATION IS 4% OR GREATER.
  - SEE GRADES AND GEOMETRICS SHEETS FOR ADDITIONAL INFORMATION ON VARYING CROSS-SLOPE AND PAVEMENT WIDTHS.
  - SEE ROADSIDE GRADING TREATMENT DETAILS FOR CHANGES IN TYPICAL ROADSIDE TREATMENT.
  - SEE TYPICAL MAINLINE SUPERELEVATION TRANSITION DETAILS FOR ADDITIONAL MEDIAN INFORMATION IN SUPERELEVATED SECTIONS.
  - SEE CROSS-SECTIONS FOR ALL VARYING CROSS-SLOPE RATES AND SIDE SLOPE RATES.
  - SEE ROADWAY PLANS AND SWM PLANS FOR SWM POND AND BMP LOCATIONS.
  - SEE ROADWAY PLANS AND BRIDGE PLANS FOR BRIDGE LOCATIONS.
  - AREAS NOT RECEIVING TOPSOIL SHOULD BE HYDRO SEEDING.
  - ITEMS SHOWN AS DASHED TO BE CONSTRUCTED UNDER SEPERATE CONTRACT.
  - DURING CONSTRUCTION PLACE SUPERPAVE, TYPE B HOT MIX IN 2 EQUAL LIFTS.
- P.G.L. - PROFILE GRADE LINE.  
P.G.A. - POINT OF GRADE APPLICATION.  
P/R - POINT OF ROTATION.  
PDGA - POINT OF DITCH GRADE APPLICATION.  
PFGA - POINT OF FILL GRADE APPLICATION.

*FILL SLOPE RATIO CHART	
HEIGHT OF EMBANKMENT	SLOPE RATIO
0-5'	6:1
>5'-10'	4:1
>10'-15'	3:1
>15'	2:1 WITH GUARDRAIL

T:\NEW CASTLE\501N ROAD\T200911303\PLANS\CPX\T504\_2A\_URS.DGN



ADDENDUMS / REVISIONS	

**NOT TO SCALE**

**US 301  
LEVELS ROAD  
TO SUMMIT BRIDGE ROAD**


CONTRACT	BRIDGE NO.	
T200911303	DESIGNED BY:	AG
COUNTY	CHECKED BY:	MT
NEW CASTLE		

**CONSTRUCTION PHASING,  
M.O.T, AND EROSION  
CONTROL PLAN**


CS-76
SHEET NO.
937
TOTAL SHTS.
1256

**LEGEND**

- (A) ITEM \*209001, BORROW TYPE A
- (B) ITEM \*209006, BORROW TYPE F
- (C) ITEM \*304502, SOIL CEMENT BASE COURSE
- (D) ITEM \*304501, PERMEABLE TREATED BASE, 4"
- (E) ITEM \*501006, PORTLAND CEMENT CONCRETE PAVEMENT
- (F) ITEM \*715001, PERFORATED PIPE UNDERDRAIN
- (G) ITEM \*705002, P.C.C. SIDEWALK, 6"
- (H) ITEM \*701016, INTEGRAL PORTLAND CEMENT CONCRETE CURB AND GUTTER, TYPE 1-4
  
- (I) ITEM \*733002, TOPSOILING, 6" DEPTH
- (J) ITEM \*734013, PERMANENT GRASS SEEDING, DRY GROUND
- (K) ITEM \*302007, GRADED AGGREGATE BASE COURSE, TYPE B
- (L) ITEM \*735535 SOIL RETENTION BLANKET MULCH, TYPE 5 UNLESS OTHERWISE NOTED IN DT-16
- (M) ITEM \*401801, WMA SUPERPAVE, TYPE C, 160 GYRATIONS, PG 64-22 (CARBONATE STONE)
- (N) ITEM \*401810, WMA SUPERPAVE, TYPE B, 160 GYRATIONS, PG 64-22
- (O) ITEM \*401819, WMA SUPERPAVE, BITUMINOUS CONCRETE BASE COURSE, 160 GYRATIONS, PG 64-22
- (P) ITEM \*705001, P.C.C. SIDEWALK, 4"
- (Q) ITEM \*701010, PORTLAND CEMENT CONCRETE CURB, TYPE 1
- (R) ITEM \*701013, PORTLAND CEMENT CONCRETE CURB, TYPE 1-2 (SEE CONSTRUCTION DETAILS)
- (S) ITEM \*401504, HOT MIX, HOT-LAID BITUMINOUS CONCRETE PAVEMENT TYPE C, 2" THICK
- (T) ITEM \*401827, WMA SUPERPAVE, TYPE C, 160 GYRATIONS, PG 64-22 (NON-CARBONATED STONE)
- (U) ITEM \*401833, WMA SUPERPAVE, TYPE C, 160 GYRATIONS, PG 76-22 (NON-CARBONATE STONE)
- (V) ITEM \*401517, STONE MATRIX ASPHALT
- (W) ITEM \*401663, SUPERPAVE BITUMINOUS CONCRETE BASE COURSE, 160 GYRATIONS, PG 64-22
- (X) ITEM \*401816, WMA SUPERPAVE, TYPE B, 160 GYRATIONS, PG 76-22
- (Y) ITEM \*743017, PORTABLE BARRIER
- (Z) ITEM \*701022, INTEGRAL PORTLAND CEMENT CONCRETE CURB AND GUTTER, TYPE 3
- (AA) ITEM \*701011, PORTLAND CEMENT CONCRETE CURB, TYPE 2
- (AB) ITEM \*701021, INTEGRAL PORTLAND CEMENT CONCRETE CURB AND GUTTER, TYPE 2
- (BB) ITEM \*760507, PROFILE MILLING, HOT MIX
- (CC) ITEM \*760006, PAVEMENT MILLING, HOT MIX, 2" DEPTH
- (DD) ITEM \*760016, RUMBLE STRIPS, HOT MIX
- (EE) ITEM \*401813, WMA SUPERPAVE, TYPE B, 160 GYRATIONS, PG 70-22



**TYPICAL SUPERELEVATED LEFT SECTION BUNKER HILL TEMPORARY ROAD**  
 STA. 912+25.86 TO STA. 915+32.73



**TYPICAL NORMAL SECTION BUNKER HILL TEMPORARY ROAD**  
 STA. 915+32.73 TO STA. 916+97.73

NOT FOR BIDDING  
 AUGUST 2015

**NOTES:**

1. THE ALGEBRAIC DIFFERENCE BETWEEN THE TRAVEL LANE SLOPE AND SHOULDER SLOPE SHALL NOT EXCEED 8%.
2. SHOULDER CROSS SLOPE ON THE LOW SIDE SHALL BE THE SAME AS THE TRAVEL LANE CROSS SLOPE WHEN SUPERELEVATION IS 4% OR GREATER.
3. SEE GRADES AND GEOMETRICS SHEETS FOR ADDITIONAL INFORMATION ON VARYING CROSS-SLOPE AND PAVEMENT WIDTHS.
4. SEE ROADSIDE GRADING TREATMENT DETAILS FOR CHANGES IN TYPICAL ROADSIDE TREATMENT.
5. SEE TYPICAL MAINLINE SUPERELEVATION TRANSITION DETAILS FOR ADDITIONAL MEDIAN INFORMATION IN SUPERELEVATED SECTIONS.
6. SEE CROSS-SECTIONS FOR ALL VARYING CROSS-SLOPE RATES AND SIDE SLOPE RATES.
7. SEE ROADWAY PLANS AND SWM PLANS FOR SWM POND AND BMP LOCATIONS.
8. SEE ROADWAY PLANS AND BRIDGE PLANS FOR BRIDGE LOCATIONS.
9. AREAS NOT RECEIVING TOPSOIL SHOULD BE HYDRO SEEDED.
10. ITEMS SHOWN AS DASHED TO BE CONSTRUCTED UNDER SEPERATE CONTRACT.
11. DURING CONSTRUCTION PLACE SUPERPAVE, TYPE B HOT MIX IN 2 EQUAL LIFTS.

P.G.L. - PROFILE GRADE LINE.  
 P.G.A. - POINT OF GRADE APPLICATION.  
 P/R - POINT OF ROTATION.  
 PDGA - POINT OF DITCH GRADE APPLICATION.  
 PFGA - POINT OF FILL GRADE APPLICATION.

*FILL SLOPE RATIO CHART	
HEIGHT OF EMBANKMENT	SLOPE RATIO
0-5'	6:1
>5'-10'	4:1
>10'-15'	3:1
>15'	2:1 WITH GUARDRAIL


T:\NEW CASTLE\301\ROAD\T200911303\PLANS\CPX\T504\_2A\_URS.DGN

	DELAWARE DEPARTMENT OF TRANSPORTATION	ADDENDUMS / REVISIONS	NOT TO SCALE	US 301 LEVELS ROAD TO SUMMIT BRIDGE ROAD	CONTRACT	BRIDGE NO.	CONSTRUCTION PHASING, M.O.T, AND EROSION CONTROL PLAN	CS-77
					T200911303			SHEET NO.
					COUNTY	DESIGNED BY: AG	938	TOTAL SHTS.
					NEW CASTLE	CHECKED BY: MT	1256	

# DRAFT

# NOT FOR BIDDING

# AUGUST 2015



LEGEND	
(A)	ITEM *209001, BORROW TYPE A
(B)	ITEM *209006, BORROW TYPE F
(C)	ITEM *304502, SOIL CEMENT BASE COURSE
(D)	ITEM *304501, PERMEABLE TREATED BASE, 4"
(E)	ITEM *501006, PORTLAND CEMENT CONCRETE PAVEMENT
(F)	ITEM *715001, PERFORATED PIPE UNDERDRAIN
(G)	ITEM *705002, P.C.C. SIDEWALK, 6"
(H)	ITEM *701016, INTEGRAL PORTLAND CEMENT CONCRETE CURB AND GUTTER, TYPE 1-4
(I)	ITEM *733002, TOPSOILING, 6" DEPTH
(J)	ITEM *734013, PERMANENT GRASS SEEDING, DRY GROUND
(K)	ITEM *302007, GRADED AGGREGATE BASE COURSE, TYPE B
(L)	ITEM *735535 SOIL RETENTION BLANKET MULCH, TYPE 5 UNLESS OTHERWISE NOTED IN DT-16
(M)	ITEM *401801, WMA SUPERPAVE, TYPE C, 160 GYRATIONS, PG 64-22 (CARBONATE STONE)
(N)	ITEM *401810, WMA SUPERPAVE, TYPE B, 160 GYRATIONS, PG 64-22
(O)	ITEM *401819, WMA SUPERPAVE, BITUMINOUS CONCRETE BASE COURSE, 160 GYRATIONS, PG 64-22
(P)	ITEM *705001, P.C.C. SIDEWALK, 4"
(Q)	ITEM *701010, PORTLAND CEMENT CONCRETE CURB, TYPE 1
(R)	ITEM *701013, PORTLAND CEMENT CONCRETE CURB, TYPE 1-2 (SEE CONSTRUCTION DETAILS)
(S)	ITEM *401504, HOT MIX, HOT-LAID BITUMINOUS CONCRETE PAVEMENT TYPE C, 2" THICK
(T)	ITEM *401827, WMA SUPERPAVE, TYPE C, 160 GYRATIONS, PG 64-22 (NON-CARBONATED STONE)
(U)	ITEM *401833, WMA SUPERPAVE, TYPE C, 160 GYRATIONS, PG 76-22 (NON-CARBONATE STONE)
(V)	ITEM *401517, STONE MATRIX ASPHALT
(W)	ITEM *401663, SUPERPAVE BITUMINOUS CONCRETE BASE COURSE, 160 GYRATIONS, PG 64-22
(X)	ITEM *401816, WMA SUPERPAVE, TYPE B, 160 GYRATIONS, PG 76-22
(Y)	ITEM *743017, PORTABLE BARRIER
(Z)	ITEM *701022, INTEGRAL PORTLAND CEMENT CONCRETE CURB AND GUTTER, TYPE 3
(AA)	ITEM *701011, PORTLAND CEMENT CONCRETE CURB, TYPE 2
(AB)	ITEM *701021, INTEGRAL PORTLAND CEMENT CONCRETE CURB AND GUTTER, TYPE 2
(AC)	ITEM *760507, PROFILE MILLING, HOT MIX
(AD)	ITEM *760006, PAVEMENT MILLING, HOT MIX, 2" DEPTH
(AE)	ITEM *760016, RUMBLE STRIPS, HOT MIX
(AF)	ITEM *401813, WMA, SUPERPAVE, TYPE B, 160 GYRATIONS, PG 70-22

**NOTES:**

- THE ALGEBRAIC DIFFERENCE BETWEEN THE TRAVEL LANE SLOPE AND SHOULDER SLOPE SHALL NOT EXCEED 8%.
- SHOULDER CROSS SLOPE ON THE LOW SIDE SHALL BE THE SAME AS THE TRAVEL LANE CROSS SLOPE WHEN SUPERELEVATION IS 4% OR GREATER.
- SEE GRADES AND GEOMETRICS SHEETS FOR ADDITIONAL INFORMATION ON VARYING CROSS-SLOPE AND PAVEMENT WIDTHS.
- SEE ROADSIDE GRADING TREATMENT DETAILS FOR CHANGES IN TYPICAL ROADSIDE TREATMENT.
- SEE TYPICAL MAINLINE SUPERELEVATION TRANSITION DETAILS FOR ADDITIONAL MEDIAN INFORMATION IN SUPERELEVATED SECTIONS.
- SEE CROSS-SECTIONS FOR ALL VARYING CROSS-SLOPE RATES AND SIDE SLOPE RATES.
- SEE ROADWAY PLANS AND SWM PLANS FOR SWM POND AND BMP LOCATIONS.
- SEE ROADWAY PLANS AND BRIDGE PLANS FOR BRIDGE LOCATIONS.
- AREAS NOT RECEIVING TOPSOIL SHOULD BE HYDRO SEEDED.
- ITEMS SHOWN AS DASHED TO BE CONSTRUCTED UNDER SEPERATE CONTRACT.
- DURING CONSTRUCTION PLACE SUPERPAVE, TYPE B HOT MIX IN 2 EQUAL LIFTS.
- EXISTING PAVEMENT IS 8" HOT-MIX ASPHALT OVER 8.25" PORTLAND CEMENT CONCRETE.

P.G.L. - PROFILE GRADE LINE.  
P.G.A. - POINT OF GRADE APPLICATION.  
P/R - POINT OF ROTATION.  
PDGA - POINT OF DITCH GRADE APPLICATION.  
PFGA - POINT OF FILL GRADE APPLICATION.

*FILL SLOPE RATIO CHART	
HEIGHT OF EMBANKMENT	SLOPE RATIO
0-5'	6:1
>5'-10'	4:1
>10'-15'	3:1
>15'	2:1 WITH GUARDRAIL

<b>DELAWARE DEPARTMENT OF TRANSPORTATION</b>	ADDENDUMS / REVISIONS	NOT TO SCALE	<b>US 301 LEVELS ROAD TO SUMMIT BRIDGE ROAD</b>	CONTRACT	BRIDGE NO.	<b>CONSTRUCTION PHASING, M.O.T, AND EROSION CONTROL PLAN</b>	CS-78
	T200911303				DESIGNED BY: AG		SHEET NO. 939
				COUNTY	CHECKED BY: MT	TOTAL SHTS. 1256	
				NEW CASTLE			



**SEQUENCE OF CONSTRUCTION**

- 1 PLACE ALL PERMANENT WARNING SIGNS AS SHOWN.
- 2 INSTALL DRUMS ALONG EDGE OF PHASE 1 CONSTRUCTION AREA.
- 3 INSTALL EROSION AND SEDIMENT CONTROL DEVICES AS SHOWN.
- 4 WHILE TRUCK CROSSING IS ACTIVE UTILIZE TRAFFIC CONTROL CONFORMING TO TA-14B OF THE DELAWARE MUTCD.
- 5 CONSTRUCT TEMPORARY DRAINAGE, CONSTRUCT AND PLUG PERMANENT DRAINAGE P520 AND FES512.
- 6 CONSTRUCT BUNKER HILL TEMPORARY ROAD, TEMPORARY WIDENING, AND TEMPORARY PATH AS SHOWN.
- 7 STABILIZE ALL DISTURBED AREAS WITH TOPSOIL, SEED AND MULCH PRIOR TO REMOVAL OF SEDIMENT CONTROL DEVICES.
- 8 REMOVE/RELOCATE DRUMS AS NEEDED PRIOR TO SWITCH TO PHASE 2-1 TRAFFIC CONTROL.

SILT FENCE			
NO	STATION FROM	STATION TO	LENGTH
300	900+10	905+57	553 LF
301	905+93	913+70	795 LF
302	902+05	905+66	361 LF
303	906+04	913+08	685 LF
304	21+47	24+00	255 LF

SEDIMENT TRAP SCHEDULE							
NO.	D. AREA	LENGTH	WIDTH	DEPTH	OUT. TYPE	OUT. EL.	CLEAN EL.
300	2.1	123'	31'	3'	RRT	56.00	55.00

**LIMIT OF CONSTRUCTION  
CONTRACT T200911303  
STATION 10+10.00**

STABILIZED CONSTRUCTION ENTRANCE			
NO.	STA.	LENGTH	WIDTH
300	905+77	50'	30'
301	905+83	80'	30'
302	16+41	50'	30'

EROSION CONTROL BLANKET				
NO.	SY	LENGTH	WIDTH	TYPE
300	3574	1300'	15'	3
301	761	1140'	6'	5
302	574	860'	6'	5
303	2113	1100'	15'	3

CULVERT INLET PROTECTION		
NO.	D. AREA	STATION
298	0.72	908+10
299	2.40	900+00
300	1.49	902+60


CONSTRUCTION PHASING LEGEND	
	WORK AREA THIS PHASE
	TEMPORARY CONSTRUCTION
	EROSION CONTROL BLANKET
	EXISTING TRAFFIC FLOW ARROW
	TEMPORARY WHITE PAVEMENT MARKING ARROW

DRAINAGE PIPE SCHEDULE						
NO.	SIZE / TYPE	CLASS	LENGTH	SLOPE	INT. EL.	DIS. EL.
897	18" HDPE		300	0.0050	64.20	62.70
899	18" HDPE		20	0.0100	55.45	55.26
900	18" HDPE		100	0.0115	58.50	57.40
901	15" HDPE		50	0.0334	63.51	63.27
902	15" HDPE		50	0.0015	63.49	63.31
903	15" HDPE		50	0.0062	62.32	62.06
904	15" HDPE		50	0.0062	63.05	62.94

STONE CHECK DAM			
NO.	D. AREA	DEPTH	STATION
300	2.27	1.00	902+27
301	0.56	1.00	903+30
302	0.59	1.00	903+73
303	0.40	1.00	906+16
304	0.28	1.00	906+36
305	1.06	1.00	19+06
306	0.31	1.00	910+46
307	0.50	1.00	21+24

FLARED END SECTION SCHEDULE			
NO.	SIZE / TYPE	SLOPE	SAFETY GRATE
896	18" HDPE	0.0050	NO
897	18" HDPE	0.0050	NO
898	18" HDPE	0.0100	NO
899	18" HDPE	0.0100	NO
900	18" HDPE	0.0115	NO
901	18" HDPE	0.0115	NO
902	15" HDPE	0.0340	NO
903	15" HDPE	0.0340	NO
904	15" HDPE	0.0015	NO
905	15" HDPE	0.0015	NO
906	15" HDPE	0.0062	NO
907	15" HDPE	0.0062	NO
908	15" HDPE	0.0062	NO
909	15" HDPE	0.0062	NO

RESOURCE PROTECTION FENCE			
NO.	STATION FROM	STATION TO	LENGTH
1	10+51.50 RT	12+94 RT	254 LF




**EXISTING BUNKER HILL ROAD WIDENING  
STATION 21+50.32 TO STA 24+71.32**

NOTE: FOR BUNKER HILL TEMPORARY ROAD ALIGNMENT SEE HORIZONTAL AND VERTICAL CONTROL PLAN.  
FOR BUNKER HILL TEMPORARY ROAD TYPICAL SECTIONS SEE SHEET 951-952.



ADDENDUMS / REVISIONS	



**US 301  
LEVELS ROAD  
TO BUNKER HILL ROAD**

CONTRACT	T200911303
COUNTY	NEW CASTLE
BRIDGE NO.	
DESIGNED BY:	EM
CHECKED BY:	MT

**CONSTRUCTION PHASING,  
M.O.T., AND EROSION  
CONTROL PLAN - PHASE 1**

CS-79
SHEET NO.
940
TOTAL SHTS.
1256

MATCHLINE STA. 24+00 SEE SHEET CS-80

**SEQUENCE OF CONSTRUCTION**

- ① PLACE ALL PERMANENT WARNING SIGNS AS SHOWN.
- ② INSTALL DRUMS ALONG EDGE OF PHASE 1 CONSTRUCTION AREA.
- ③ INSTALL EROSION AND SEDIMENT CONTROL DEVICES AS SHOWN.
- ④ WHILE TRUCK CROSSING IS ACTIVE UTILIZE TRAFFIC CONTROL CONFORMING TO TA-14B OF THE DELAWARE MUTCD.
- ⑤ CONSTRUCT TEMPORARY DRAINAGE.
- ⑥ CONSTRUCT BUNKER HILL TEMPORARY ROAD, TEMPORARY WIDENING, AND TEMPORARY PATH AS SHOWN.
- ⑦ STABILIZE ALL DISTURBED AREAS WITH TOPSOIL, SEED AND MULCH PRIOR TO REMOVAL OF SEDIMENT CONTROL DEVICES.
- ⑧ REMOVE/RELOCATE DRUMS AS NEEDED PRIOR TO SWITCH TO PHASE 2-1 TRAFFIC CONTROL.

**CONSTRUCTION PHASING LEGEND**

	WORK AREA THIS PHASE
	TEMPORARY CONSTRUCTION
	EROSION CONTROL BLANKET
	EXISTING TRAFFIC FLOW ARROW
	TEMPORARY WHITE PAVEMENT MARKING ARROW

**SILT FENCE**

NO	STATION FROM	STATION TO	LENGTH
305	913+70	916+97	324 LF
306	25+00	25+05	105 LF
307	25+14	30+22	510 LF

**EROSION CONTROL BLANKET**

NO.	SY	LENGTH	WIDTH	TYPE
304	51	75'	6'	5
305	757	300'	15'	3


**RESOURCE PROTECTION FENCE**

NO	STATION FROM	STATION TO	LENGTH
300	26+80	27+14	37 LF
301	27+49	28+71	121 LF
302	29+02	30+10	125 LF

DRAFT

NOT FOR BIDDING

AUGUST 2015



MATCHLINE STA. 24+00 SEE SHEET CS-79

**LIMIT OF CONSTRUCTION  
CONTRACT T200911303  
STATION 37+00.00**

**EXISTING BUNKER HILL ROAD WIDENING  
STATION 24+71.32 TO STATION 27+09.00**

**EXISTING BUNKER HILL ROAD WIDENING  
STATION 27+09.00 TO STA 30+29.32**

**BUNKER HILL ROAD**

NOTE: FOR BUNKER HILL TEMPORARY ROAD ALIGNMENT SEE HORIZONTAL AND VERTICAL CONTROL PLAN.  
FOR BUNKER HILL TEMPORARY ROAD TYPICAL SECTIONS SEE SHEET 951-952.

ADDENDUMS / REVISIONS



**US 301  
LEVELS ROAD  
TO BUNKER HILL ROAD**

CONTRACT	BRIDGE NO.	
T200911303	DESIGNED BY:	EM
COUNTY	CHECKED BY:	MT
NEW CASTLE		

**CONSTRUCTION PHASING,  
M.O.T., AND EROSION  
CONTROL PLAN - PHASE 1**


CS-80
SHEET NO.
941
TOTAL SHTS.
1256

**SEQUENCE OF CONSTRUCTION**

- ① PLACE ALL PERMANENT WARNING SIGNS AS SHOWN.
- ② REMOVE EXISTING STRIPING AS NECESSARY, PLACE TEMPORARY PAVEMENT STRIPING AS SHOWN.
- ③ REMOVE EXISTING TRAFFIC ISLAND AT TIE-IN OF TEMPORARY ROADWAY.
- ④ SHIFT TRAFFIC TO THE LANES DESIGNATED FOR PHASE 2-1A.
- ⑤ INSTALL DRUMS ALONG EDGE OF PHASE 2-1A CONSTRUCTION AREA.
- ⑥ WHILE TRUCK CROSSING IS ACTIVE UTILIZE TRAFFIC CONTROL CONFORMING TO TA-14B OF THE DELAWARE MUTCD.
- ⑦ INSTALL EROSION AND SEDIMENT CONTROL DEVICES AS SHOWN.
- ⑧ CONSTRUCT REMAINDER BUNKER HILL TEMPORARY ROAD AS SHOWN UNDER SHORT TERM LANE CLOSURE AND LANE SHIFT CONFORMING TO TA-10 OF THE DELAWARE MUTCD WITH THE ADDITIONAL FLAGGERS SHOWN. FLAGGERS SHALL CONTROL TRAFFIC FLOW ON ALL APPROACHES OF THE ONE-LANE ROUNDABOUT. A LEAD FLAGGER SHALL BE DESIGNATED AND RADIO COMMUNICATION SHALL BE USED BY THE FLAGGERS. A SUPPLEMENTAL FLAGGER SHALL BE USED IN THE ROUNDABOUT ISLAND TO HELP DIRECT TRAFFIC. WORK MUST BE COMPLETED BY END OF CONSTRUCTION DAY.
- ⑨ STABILIZE ALL DISTURBED AREAS WITH TOPSOIL, SEED AND MULCH PRIOR TO REMOVAL OF SEDIMENT CONTROL DEVICES.
- ⑩ REMOVE/RELOCATE DRUMS AS NEEDED PRIOR TO SWITCH TO PHASE 2-1B TRAFFIC CONTROL.

**CONSTRUCTION PHASING LEGEND**

	WORK AREA THIS PHASE
	TEMPORARY CONSTRUCTION
	EROSION CONTROL BLANKET
	EXISTING TRAFFIC FLOW ARROW
	TEMPORARY WHITE PAVEMENT MARKING ARROW




**PROPOSED  
US 301  
SEE SHEET 892**


**TEMPORARY PAVEMENT MARKINGS LEGEND**

SYMBOL	ITEM	QUANTITY
A	5" SOLID WHITE TEMPORARY PAINT PAVEMENT STRIPING (ITEM 748032)	500 LF
B	5" SOLID YELLOW TEMPORARY PAINT PAVEMENT STRIPING (ITEM 748032)	0 LF
C	5" SOLID DOUBLE YELLOW TEMPORARY PAINT PAVEMENT STRIPING (ITEM 748032)	500 LF
D	5" DASHED WHITE TEMPORARY PAINT PAVEMENT STRIPING, 3' LINE & 12' GAP (ITEM 748032)	0 LF
E	WHITE TEMPORARY PAINT PAVEMENT SYMBOL (ITEM 748026)	0 SF
F	REMOVAL OF PAVEMENT STRIPING (748530)	375 SF

**LIMIT OF CONSTRUCTION  
CONTRACT T200911303  
STATION 10+10.00**



**MATCHLINE STA. 24+00 SEE SHEET CS-82**




REFER TO US 301, CONSTRUCTION, PHASING, M.O.T., AND EROSION CONTROL PLANS  
NOTE: FOR BUNKER HILL TEMPORARY ROAD ALIGNMENT SEE HORIZONTAL AND VERTICAL CONTROL PLAN. FOR BUNKER HILL TEMPORARY ROAD TYPICAL SECTIONS SEE SHEET 951-952.

T:\NEW CASTLE\301\ROAD\T200911303\PLANS\CP\CS04-ST02-2A-URS.DGN



ADDENDUMS / REVISIONS	



**US 301  
LEVELS ROAD  
TO BUNKER HILL ROAD**

CONTRACT T200911303	BRIDGE NO.	
COUNTY NEW CASTLE	DESIGNED BY:	EM
	CHECKED BY:	MT

**CONSTRUCTION PHASING,  
M.O.T., AND EROSION  
CONTROL PLAN -  
PHASE 2-1A**


CS-81	SHEET NO.	942
	TOTAL SHTS.	1256

**SEQUENCE OF CONSTRUCTION**

- ① PLACE ALL PERMANENT WARNING SIGNS AS SHOWN.
- ② REMOVE EXISTING STRIPING AS NECESSARY, PLACE TEMPORARY PAVEMENT STRIPING AS SHOWN.
- ③ REMOVE EXISTING TRAFFIC ISLAND AT TIE-IN OF TEMPORARY ROADWAY.
- ④ SHIFT TRAFFIC TO THE LANES DESIGNATED FOR PHASE 2-1A.
- ⑤ INSTALL DRUMS ALONG EDGE OF PHASE 2-1A CONSTRUCTION AREA.
- ⑥ WHILE TRUCK CROSSING IS ACTIVE UTILIZE TRAFFIC CONTROL CONFORMING TO TA-14B OF THE DELAWARE MUTCD.
- ⑦ INSTALL EROSION AND SEDIMENT CONTROL DEVICES AS SHOWN.
- ⑧ CONSTRUCT REMAINDER BUNKER HILL TEMPORARY ROAD AS SHOWN UNDER SHORT TERM LANE CLOSURE AND LANE SHIFT CONFORMING TO TA-10 OF THE DELAWARE MUTCD WITH THE ADDITIONAL FLAGGERS SHOWN. FLAGGERS SHALL CONTROL TRAFFIC FLOW ON ALL APPROACHES OF THE ONE-LANE ROUNDABOUT. A LEAD FLAGGER SHALL BE DESIGNATED AND RADIO COMMUNICATION SHALL BE USED BY THE FLAGGERS. A SUPPLEMENTAL FLAGGER SHALL BE USED IN THE ROUNDABOUT ISLAND TO HELP DIRECT TRAFFIC. WORK MUST BE COMPLETED BY END OF CONSTRUCTION DAY.
- ⑨ STABILIZE ALL DISTURBED AREAS WITH TOPSOIL, SEED AND MULCH PRIOR TO REMOVAL OF SEDIMENT CONTROL DEVICES.
- ⑩ REMOVE/RELOCATE DRUMS AS NEEDED PRIOR TO SWITCH TO PHASE 2-1B TRAFFIC CONTROL.



CONSTRUCTION PHASING LEGEND	
	WORK AREA THIS PHASE
	TEMPORARY CONSTRUCTION
	EROSION CONTROL BLANKET
	EXISTING TRAFFIC FLOW ARROW
	TEMPORARY WHITE PAVEMENT MARKING ARROW

TEMPORARY PAVEMENT MARKINGS LEGEND		
SYMBOL	ITEM	QUANTITY
A	5" SOLID WHITE TEMPORARY PAINT PAVEMENT STRIPING (ITEM 748032)	1258 LF
B	5" SOLID YELLOW TEMPORARY PAINT PAVEMENT STRIPING (ITEM 748032)	0 LF
C	5" SOLID DOUBLE YELLOW TEMPORARY PAINT PAVEMENT STRIPING (ITEM 748032)	1258 LF
D	5" DASHED WHITE TEMPORARY PAINT PAVEMENT STRIPING, 3' LINE & 12' GAP (ITEM 748032)	0 LF
E	WHITE TEMPORARY PAINT PAVEMENT SYMBOL (ITEM 748026)	0 SF
F	REMOVAL OF PAVEMENT STRIPING (ITEM 748530)	944 SF




DRAFT

**OVERNIGHT DROP-OFF CONDITION DETAIL**




**LIMIT OF CONSTRUCTION  
CONTRACT T200911303  
STATION 37+00.00**

**EXISTING BUNKER HILL ROAD  
STATION 24+71.32 TO STATION 27+09.00**



**EXISTING BUNKER HILL ROAD  
STATION 27+09.00 TO STA 30+29.32**




NOTE: FOR BUNKER HILL TEMPORARY ROAD ALIGNMENT SEE HORIZONTAL AND VERTICAL CONTROL PLANS.  
FOR BUNKER HILL TEMPORARY ROAD TYPICAL SECTIONS SEE SHEET 951-952.

T:\NEW CASTLE\301\ROAD\T200911303\PLANS\CP\CS05-ST02-2A-URS.DGN



ADDENDUMS / REVISIONS



**US 301  
LEVELS ROAD  
TO BUNKER HILL ROAD**

CONTRACT	T200911303	BRIDGE NO.	
COUNTY	NEW CASTLE	DESIGNED BY:	EM
		CHECKED BY:	MT

**CONSTRUCTION PHASING,  
M.O.T., AND EROSION  
CONTROL PLAN -  
PHASE 2-1A**

CS-82	SHEET NO.	943
	TOTAL SHTS.	1256


**SEQUENCE OF CONSTRUCTION**

- 1 PLACE ALL PERMANENT WARNING SIGNS AS SHOWN.
- 2 REMOVE EXISTING STRIPING AS NECESSARY, PLACE TEMPORARY PAVEMENT STRIPING AS SHOWN.
- 3 SHIFT TRAFFIC TO THE LANES DESIGNATED FOR PHASE 2-1B.
- 4 INSTALL DRUMS ALONG EDGE OF PHASE 2-1B CONSTRUCTION AREA.
- 5 WHILE TRUCK CROSSING IS ACTIVE UTILIZE TRAFFIC CONTROL CONFORMING TO TA-14B OF THE DELAWARE MUTCD.
- 6 INSTALL EROSION AND SEDIMENT CONTROL DEVICES AS SHOWN.
- 7 CONSTRUCT REMAINDER BUNKER HILL TEMPORARY ROAD AS SHOWN UNDER SHORT TERM LANE CLOSURE AND LANE SHIFT CONFORMING TO TA-10 OF THE DELAWARE MUTCD WITH THE ADDITIONAL FLAGGERS SHOWN. FLAGGERS SHALL CONTROL TRAFFIC FLOW ON ALL APPROACHES OF THE ONE-LANE ROUNDABOUT. A LEAD FLAGGER SHALL BE DESIGNATED AND RADIO COMMUNICATION SHALL BE USED BY THE FLAGGERS. A SUPPLEMENTAL FLAGGER SHALL BE USED IN THE ROUNDABOUT ISLAND TO HELP DIRECT TRAFFIC. WORK MUST BE COMPLETED BY END OF CONSTRUCTION DAY.
- 8 STABILIZE ALL DISTURBED AREAS WITH TOPSOIL, SEED AND MULCH PRIOR TO REMOVAL OF SEDIMENT CONTROL DEVICES.
- 9 REMOVE/RELOCATE DRUMS AS NEEDED PRIOR TO SWITCH TO PHASE 2-2 TRAFFIC CONTROL.

**CONSTRUCTION PHASING LEGEND**

	WORK AREA THIS PHASE
	TEMPORARY CONSTRUCTION
	EROSION CONTROL BLANKET
	EXISTING TRAFFIC FLOW ARROW
	TEMPORARY WHITE PAVEMENT MARKING ARROW

TEMPORARY ROADWAY CONSTRUCTION BASELINE




**TEMPORARY ROADWAY**

STA. 900+00.00 TO STA. 916+97.73

**PROPOSED US 301**  
SEE SHEET 892

**LIMIT OF CONSTRUCTION**  
CONTRACT T200911303  
STATION 10+10.00



**TEMPORARY PAVEMENT MARKINGS LEGEND**

SYMBOL	ITEM	QUANTITY
A	5" SOLID WHITE TEMPORARY PAINT PAVEMENT STRIPING (ITEM 748032)	5343 LF
B	5" SOLID YELLOW TEMPORARY PAINT PAVEMENT STRIPING (ITEM 748032)	0 LF
C	5" SOLID DOUBLE YELLOW TEMPORARY PAINT PAVEMENT STRIPING (ITEM 748032)	2806 LF
D	5" DASHED WHITE TEMPORARY PAINT PAVEMENT STRIPING, 3' LINE & 12' GAP (ITEM 748032)	0 LF
E	WHITE TEMPORARY PAINT PAVEMENT SYMBOL (ITEM 748026)	0 SF
F	REMOVAL OF PAVEMENT STRIPING (ITEM 748530)	129 SF


**BUNKER HILL ROAD**

REFER TO US 301, CONSTRUCTION, PHASING, M.O.T., AND EROSION CONTROL PLANS

NOTE: FOR BUNKER HILL TEMPORARY ROAD ALIGNMENT SEE HORIZONTAL AND VERTICAL CONTROL PLAN. FOR BUNKER HILL TEMPORARY ROAD TYPICAL SECTIONS SEE SHEET 951-952.

T:\NEW CASTLE\301\ROAD\T200911303\PLANS\CP\CS06-STG2-2A-URS.DGN

ADDENDUMS / REVISIONS




CONTRACT	T200911303
COUNTY	NEW CASTLE
BRIDGE NO.	
DESIGNED BY:	EM
CHECKED BY:	MT

MATCHLINE STA. 24+00 SEE SHEET CS-84

**SEQUENCE OF CONSTRUCTION**

- ① PLACE ALL PERMANENT WARNING SIGNS AS SHOWN.
- ② REMOVE EXISTING STRIPING AS NECESSARY, PLACE TEMPORARY PAVEMENT STRIPING AS SHOWN.
- ③ SHIFT TRAFFIC TO THE LANES DESIGNATED FOR PHASE 2-1B.
- ④ INSTALL DRUMS ALONG EDGE OF PHASE 2-1B CONSTRUCTION AREA.
- ⑤ WHILE TRUCK CROSSING IS ACTIVE UTILIZE TRAFFIC CONTROL CONFORMING TO TA-14B OF THE DELAWARE MUTCD.
- ⑥ INSTALL EROSION AND SEDIMENT CONTROL DEVICES AS SHOWN.
- ⑦ CONSTRUCT REMAINDER BUNKER HILL TEMPORARY ROAD AS SHOWN UNDER SHORT TERM LANE CLOSURE AND LANE SHIFT CONFORMING TO TA-10 OF THE DELAWARE MUTCD WITH THE ADDITIONAL FLAGGERS SHOWN. FLAGGERS SHALL CONTROL TRAFFIC FLOW ON ALL APPROACHES OF THE ONE-LANE ROUNDABOUT. A LEAD FLAGGER SHALL BE DESIGNATED AND RADIO COMMUNICATION SHALL BE USED BY THE FLAGGERS. A SUPPLEMENTAL FLAGGER SHALL BE USED IN THE ROUNDABOUT ISLAND TO HELP DIRECT TRAFFIC. WORK MUST BE COMPLETED BY END OF CONSTRUCTION DAY.
- ⑧ STABILIZE ALL DISTURBED AREAS WITH TOPSOIL, SEED AND MULCH PRIOR TO REMOVAL OF SEDIMENT CONTROL DEVICES.
- ⑨ REMOVE/RELOCATE DRUMS AS NEEDED PRIOR TO SWITCH TO PHASE 2-2 TRAFFIC CONTROL.

CONSTRUCTION PHASING LEGEND	
	WORK AREA THIS PHASE
	TEMPORARY CONSTRUCTION
	EROSION CONTROL BLANKET
	EXISTING TRAFFIC FLOW ARROW
	TEMPORARY WHITE PAVEMENT MARKING ARROW



TEMPORARY PAVEMENT MARKINGS LEGEND		
SYMBOL	ITEM	QUANTITY
A	5" SOLID WHITE TEMPORARY PAINT PAVEMENT STRIPING (ITEM 748032)	842 LF
B	5" SOLID YELLOW TEMPORARY PAINT PAVEMENT STRIPING (ITEM 748032)	0 LF
C	5" SOLID DOUBLE YELLOW TEMPORARY PAINT PAVEMENT STRIPING (ITEM 748032)	622 LF
D	5" DASHED WHITE TEMPORARY PAINT PAVEMENT STRIPING, 3" LINE & 12" GAP (ITEM 748032)	0 LF
E	WHITE TEMPORARY PAINT PAVEMENT SYMBOL (ITEM 748026)	21 SF
F	REMOVAL OF PAVEMENT STRIPPING (ITEM 748530)	455 SF



**TEMPORARY ROADWAY**  
STA. 900+00.00 TO STA. 916+97.73

NOTE: FOR BUNKER HILL TEMPORARY ROAD ALIGNMENT SEE HORIZONTAL AND VERTICAL CONTROL PLANS.  
FOR BUNKER HILL TEMPORARY ROAD TYPICAL SECTIONS SEE SHEET 951-952.

T:\NEW CASTLE\CONROAD\PLANS\CP\CS07\_STG2\_2A\_URS.DGN



ADDENDUMS / REVISIONS	



**US 301  
LEVELS ROAD  
TO BUNKER HILL ROAD**

CONTRACT	BRIDGE NO.	
T200911303	DESIGNED BY:	EM
COUNTY	CHECKED BY:	MT
NEW CASTLE		

**CONSTRUCTION PHASING,  
M.O.T., AND EROSION  
CONTROL PLAN -  
PHASE 2-1B**

CS-84
SHEET NO.
945
TOTAL SHTS.
1256