

Accelerated Bridge Construction at SR141/I-95



Kevin Lindell and Scott Walls, DeIDOT Bridge
March 14, 2023

Excellence in Transportation

Every Trip. Every Mode. Every Dollar. Everyone.

Every Trip

We strive to make every trip taken in Delaware safe, reliable and convenient for people and commerce.

Every Mode

We provide safe choices for travelers in Delaware to access roads, rails, buses, airways, waterways, bike trails, and walking paths.


Every Dollar

We seek the best value for every dollar spent for the benefit of all.

Everyone

We engage and communicate with our customers and employees openly and respectfully as we deliver our services.

Existing Site Conditions



Existing Bridge Conditions




- Existing Structures
 - Total Bridge Length:
 - (4) Simple Spans
 - Bridge 1-676: ~223'-4"
 - Bridge 1-677: ~217'-6"
 - Out-to-out Bridge Widths: 48'-10"
 - (3) 12'-0" Travel lanes
 - Substandard Shoulders




Replacement Solution

Bridge 1-676



Bridge 1-677



Proposed Structure


Bridge 1-676:

- (3) 80'-1" Spans = 249'-10"
- Out-to-out Width = 76'-6"
- (4) 12'-0" Travel Lanes
- (2) 12'-0" Shoulders

Bridge 1-677:


- (3) 83'-3" Spans = 259'-8"
- Out-to-out Width = 69'-0"
- (4) 12'-0" Travel Lanes
- (1) 12'-0" Shoulder & (1) 6'-3" Shoulder

Replacement Solution



Bridge 1-676

PROPOSED TYPICAL SECTION (LOOKING NORTH)



Bridge 1-677

PROPOSED TYPICAL SECTION (LOOKING NORTH)

- Proposed Structure
 - Bridge 1-676:
 - (3) 80'-1" Spans = 249'-10"
 - Out-to-out Width = 76'-6"
 - (4) 12'-0" Travel Lanes
 - (2) 12'-0" Shoulders
 - Bridge 1-677:
 - (3) 83'-3" Spans = 259'-8"
 - Out-to-out Width = 69'-0"
 - (4) 12'-0" Travel Lanes
 - (1) 12'-0" Shoulder & (1) 6'-3" Shoulder

Why ABC?

- FHWA's Every Day Counts Initiative
- Department Commitment to Innovation
- Project Specific Reasoning:
 - Limit impact to traveling public
 - Take bridges off critical path for project completion



ABC Methods Implemented

- Steel H-Piles
 - Innovative Design Approach?
- Firsts in Delaware
 - Precast Concrete Columns
 - Precast Concrete Caps
 - Prefabricated Superstructure Modules
- Ultra High Performance Concrete (UHPC)
 - Link Slabs
 - Shear Keys




Contracting Method

- Design – Bid – Build
- Bid opening: June 4, 2019
- Awarded contractor: Richard E. Pierson Construction Company, Woodstown, NJ
- Total contract: \$69,915,319
 - Bridge 1-676: \$9,535,151 (22% less than EE)
 - Bridge 1-677: \$10,791,013 (16% less than EE)
- Steel Fabricator: High Steel Structures, Lancaster, PA
- Precast Fabricator: Precast System Inc., Allentown, NJ



Steel H-Piles

- Common Construction Practice
 - Easy to maneuver
 - Easy to Splice
- Innovation in Design
 - Specifications allow for 3" tolerance
 - Designed to move 1'-0" in any direction
 - Avoided costly delays in review
- Piles Driven
 - Bridge 1-676:
 - 218 total piles
 - 80'-90' long
 - Bridge 1-677:
 - 220 total piles
 - 75'-90' long



Precast Pier Columns

- Bridge 1-676:
 - 5 columns per pier
 - Height: 16'-8½" to 18'-9½"
 - Weight: 8.76 tons to 10.26 tons
- Bridge 1-677:
 - 4 columns per pier
 - Height: 17'-3" to 17'-11½"
 - Weight: 9.15 tons to 9.67 tons
- Major Challenges
 - Accommodating tolerances
 - Connection between elements
 - Fabrication
- Installation Times: ~50 min. per column
 - Setting: ~15 min. per column
 - Bracing: ~12 min. per column
 - Closure pour: ~23 min. per column



Precast Pier Caps

- (2) Precast Sections Per Pier:

		Section 1	Section 2
Bridge 1-676	Weight:	~58.9 Tons	~48.4 Tons
	Length:	40'-0"	32'-0"
Bridge 1-677	Weight:	~47.5 Tons	~50.3 Tons
	Length:	31'-9"	34'-3"

- Major Challenges
 - Precast voids
 - Connection between elements
 - Large crane picks
 - Achieving appropriate elevations
- Installation Times: ~46 min. per cap
 - Column preparation & Rebar cage placement: ~28 min. per cap
 - Cap Placement: ~18 min. per cap



Prefabricated Superstructure Modules

		Interior Unit	Exterior Unit
Bridge 1-676	Length:	82'-1"	82'-1"
	Weight:	~52 Tons	~77 Tons
	Width:	9'-2"	9'-0"
Bridge 1-677	Length:	85'-2 ³ / ₄ "	85'-2 ³ / ₄ "
	Weight:	~56 Tons	~79 Tons
	Width:	9'-6"	9'-3"

- Major Challenges
 - Accommodating tolerances
 - Fit-up around reinforcement
 - Large crane picks
 - Camber in fabrication
- Installation Times: 1 Night per span
 - Bridge 1-676: ~53 min. per girder
 - Bridge 1-677: ~49 min. per girder



Superstructure Fabrication Issues

- Coordination Between Fabricators
 - Steel vs. Concrete
- Unexpected Camber:
 - Heavy steel formwork
 - Autogenous Shrinkage
- Solution:
 - Collaborative effort
 - Adjusted curing procedure
 - Cribbing




UHPC Link Slabs

- Developed by FHWA
 - Popularized by NYDOT
- Advantages
 - Pushes joint to approach slabs
 - Decreases maintenance & increases life of bridge bearings
- Installation Time: 1 Night per phase for each bridge



UHPC Link Slabs

- Developed by FHWA
 - Popularized by NYDOT
- Advantages
 - Pushes joint to approach slabs
 - Decreases maintenance & increases life of bridge bearings
- Installation Time: 1 Night per phase for each bridge




UHPC Shear Keys

- Developed by FHWA
 - DeIDOT standard for connecting most precast elements
- Advantages
 - Facilitates use of Prefabricated Superstructure Modules
 - Minimizes closure pour size & cure times
 - Impermeable Deck
- Installation Time: 1 Night per phase for each bridge




Scheduling




Scheduling

Scheduled Calendar Days vs. Actual Calendar Days




Cost of Major Bridge Elements



- Steel H-Piles
- C.I.P. Pier Elements
- Precast Pier Columns
- Prefabricated Superstructure Modules
- Polyester Polymer Concrete Overlay
- C.I.P. Abutments
- C.I.P. Approach Slab/Sleeper Slab
- Precast Pier Caps
- Ultra High Performance Concrete (UHPC)

Lessons Learned

- Communication
 - Precaster & Designer
 - Contractor & Department
- Precast Elements
 - Level of detail
 - Connections & Tolerances
- UHPC Pours
 - Planning is key
 - Care with formwork
- Don't Fear Change!



Precast Pier Column Placement



Precast Pier Cap Placement



Prefabricated Modular Girder Placement



Questions



Kevin Lindell

Phone: 302-760-2318

kevin.lindell@delaware.gov

Scott Walls

Phone: 302-760-2317

scott.walls@delaware.gov