

Lancaster Pike, West Court Drive to North DuPont Road (PAR and Safety Audit)						
#	Location	Timeframe	Priority	Recommendation	Status	Done?
1	Corridor Wide			Replace existing 6' wide crosswalk pavement markings with 10' wide crosswalks at both signalized intersections.	Completed by Contract T201601103	Complete
2	Corridor Wide			Install DE MUTCD compliant pushbutton signs at the intersection of Lancaster Pke (SR 48) and the 7 Day Farmers Market commercial driveway	Completed by Contract T201601103	Complete
3	Corridor Wide			Consider installation of Accessible Pedestrian Signals (APS) at existing signalized pedestrian crossings at the 7 Day Farmers Market commercial driveway and at the North Dupont Road intersection.	Completed by Contract T201601103	Complete
4	Corridor Wide			Install 10' wide crosswalks and stop bars at the following stop controlled intersections: West Court Drive, East Court Drive, Greenridge Road, Mary Ells Drive and Simca Lane	Completed by Contract T201601103	Complete
5	Corridor Wide			Renew or install new stop signs at the following intersections: West Cour Drive, East Court Drive, Greenridge Road, Mary Ella Drive and Simca Lane	Completed by Contract T201601103	Complete
6	Corridor Wide			Relocate railroad crossing pavement markings and add required warning signs east and west of the railroad tracks	Completed by Contract T201601103	Complete
7	Corridor Wide			Perform a lighting evaluation and install lighting along Lancaster Pike (SR 48), particularly at the bus stop locations and the pedestrian crosswalk located at North Dupont Road.	Completed by Contract T201601103	Complete
8	Corridor Wide			Construct sidewalk and ADA compliant curb ramps along the north side of Lancaster Pike (SR 48) from West Court Drive to North Dupont Road to tie into the eixsting sidewalk to provide connectivity along this side of the roadway.	Completed by Contract T201601103	Complete
9	Corridor Wide			Construct sidewalk and ADA compliant curb ramps along the south side of Lancaster Pike (SR 48) from west of Chestnut Run Lane to Barabar Road to tie into the eixsting sidewalk to provide connectivity along this side of the roadway.	Completed by Contract T201601103	Complete
10	Corridor Wide			As part of future capital improvement projects, pursue construction of sidewalk along the northern side of Lancaster Pike (SR 48) from Barley Mill Plaza intersection to West Court Drive and along the south side of the roadway from Chestnut Run/Barley Mill Plaza intersection to west of Chestnut Run Lane.		
11	Corridor Wide			Construct switchback ramp to provide access from/to the south to the existing signalized crosswalk at the intersection of SR 48 and the 7 Day Farmers Market commercial driveway.	Completed by Contract T201601103	Complete
12	Corridor Wide			Convert the frontage road from West Court Drive to East Court Drive to a one direction only roadway, running from west to east. Additionally, restrict parking within 100' east and west of the proposed switchback ramp.	Completed by Contract T201601103	Complete
13	Corridor Wide			Provide a midblock crossing west of Mary Ella Drive.	Completed by Contract T201601103	Complete
14	Corridor Wide			Consolidate existing bus stops located east and west of the 7 Day Farmers Market commercial driveway. Remove the two existing bus stops and construct a new bus stop at approximately 160' west of the signalized intersection.	Completed by Contract T201601103	Complete