

**New Castle County Paving & Rehabilitation
November 2019 Update**

Contract/Contractor	Road	Limits	Status
T201506102 Harmony Construction	10 th St	N West St to N Church St	Paving is complete.
	Jackson Street	Delaware Ave to Maryland Ave	Paving work has started.
T201606101 A-Del	2 nd St	Walnut St to Union St	Paving completed up to Scott Street.
T201606108 Greggo & Ferrara	Maryland Ave	S Maryland Ave to S Madison St	Work is anticipated to begin in the fall of 2019.
T201606111 Mumford & Miller	Murphy Rd	US 202 to Foulk Rd	Paving is complete.
T201606115 Contractor TBD	Cleveland Ave	New London Rd to Papermill Rd	This project is being designed and anticipated to go to construction in summer of 2020.
T201606117 Contractor TBD	Main St (Odessa)	Rt13 to Appoquinimick River	Contract is awaiting advertisement and is expected to start construction the spring of 2020
T201606118 Greggo & Ferrara	Limestone Rd	Kirkwood Hwy to SR 72	Paving is complete.
	Concord Ave	Market St to Broom St	Paving is completed except for section waiting on gas line work.
	Lea Blvd	Governor Printz Blvd to Miller Rd	Paving is complete.
	18 th St	Baynard Blvd to Augustine Cutoff	Paving is complete.
	Northeast Blvd	Todds Ln to N Church St	Paving is complete.
	Market St	28 th St to Lea Blvd	Paving is partially completed. Waiting on gas line work to be completed.
	Broom St/Miller Rd	18 th St To Lea Blvd	Paving is partially completed. Waiting on gas line work to be completed. Anticipated to start paving again in November 2019.
	4 th Street	Union St to Church St	Paving is on hold due to gas line work. Anticipated paving in Spring 2020.
T201606121 Contractor TBD	DuPont Parkway	Boulden Blvd to Central Ave	This project is being designed and anticipated to go to construction in the spring of 2020.
T201806101 Diamond Materials	I-95	US 202 to PA Line	Paving is complete except for ramps. Expected to complete ramps before winter shut down 2019.
	I-95	Toll Plaza to SR 896, Northbound	Short-term lane reconfiguration to improve flow from northbound SR 896 ramp to northbound I-95. Construction schedule pending.
T201806103 Cirillo Bros	Chesapeake City Rd	MD Line to SR 71	Paving in front of the Veterans Cemetery (Frazer Rd. to Red Lion Rd.) is substantially complete and the road is reopened. Paving west of here to the MD Line is expected to be completed in spring 2020.

**New Castle County Paving & Rehabilitation
November 2019 Update**

	Howell School Rd	Buck Jersey Rd to Red Lion Rd	Paving is complete.
	Frazer Rd	Chesapeake City Rd to Pulaski Hwy	Paving expected to be complete in the spring of 2020.
	Woods Rd	Howell School Rd to Porter Rd	Paving expected to be completed in the spring of 2020.
	Chestnut Run Plaza Path		Project includes a new 8-foot wide pathway along SR 141 from Mall Road to SR 48, and along SR 48 from SR 141 to Chestnut Run. Work started in Fall 2019 and is expected to be completed by Spring 2020.
T201806105 Grassbusters	School Ln	DuPont Pkwy to End	Paving is complete.
	Wollaston/Old Milltown Rd	Kirkwood Hwy to Milltown Rd	Paving is complete.
	Pike Creek Center Rd	Mermaid Blvd to New Linden Hill Rd	Paving is complete.
	St. James Church Rd	Telegraph Rd to Kirkwood Hwy	Paving is complete.
T201806106 Grassbusters	Little Baltimore Rd	PA Line to Heatherstone Way	Paving is complete.
	Yeatmans Mill Rd	PA Line to Doe Run Rd	Paving expected to be complete in the fall of 2019.
	Doe Run Rd	Thompson Station Rd to Yeatmans Mill Rd	Paving is complete.
	Commerce Street (Townsend)	Dexter Corner Rd to Main Street	Paving expected to be completed in the fall of 2019. Curb work from Town may be added.
T201806107 Mumford & Miller	Old Wilmington Rd	Yorklyn Rd to McGovern Rd	Paving expected to be complete in the fall of 2019.
	Evanson Rd	Valley Rd to Mill Creek Rd	Paving is complete.
	Southwood Rd	PA Line to Valley Rd	Paving is complete.
T201906102 Grassbusters	Shipley Rd	Washington St Ext to Wilson Rd	Paving is complete.
	Newark Union Public Rd	Baynard Blvd to End of Roadway	Paving expected to be completed November 2020.
T201806201 Diamond Materials	Memorial Dr	SR9 to US13	Paving is complete.
T201906103 Grassbusters	Beaver Dam Rd	Creek Rd to PA Line	Paving is anticipated to begin in the spring of 2020.
	Beaver Valley Rd	Ramsey Rd to Creek Rd	
	Creek Rd	Ramsey Rd to Smith Bridge Rd	
	Ramsey Rd	Creek Rd to Thompson Station Rd	
T201906105 Mumford & Miller	11 th St	N Adams St to Bennett St	Work has started on concrete and traffic signals.
	12 th St	Brandywine Creek to Baynard Blvd	Paving will start after 11 th street is finished.
	Washington St	MLK Blvd to Baynard Blvd	Paving will start after 11 th street is finished.

**New Castle County Paving & Rehabilitation
November 2019 Update**

T201906107 Contractor TBD	Center Mill Rd	Old Kennett Pike to Ashland Clinton School Rd	Contract is currently advertised. Paving expected to start in the Spring of 2020.
	Hillside Rd	Mt. Cuba Rd to New London Rd	
	Ashland Clinton School Rd	Creek Rd to Old Kennett Pike	
	Pyles Ford Rd	Center Meeting R to New London Rd	
T201906108 Contractor TBD	Rock Spring/Rockland Rd	Kirk Rd to Montchanin Court	Design is near completion and construction is anticipated to start in the spring of 2020.
	Smiths Bridge R	Montchanin Rd to PA line	
	Campbell Rd	New London Rd to Kennett Pike	
	Kirk Rd	Kennett Pike to Montchanin Rd	
	Grubbs Landing Rd	Philadelphia Pike to Governor Printz Blvd	
	Carpenter Station Rd	PA Line to Naamans Rd	
	Baynard Blvd	Marsh Rd to Brentwood Dr	
T201906109 Contractor TBD	I-95	Churhmans Rd to Rt 141	Design is underway and construction is anticipated to start in the spring of 2020.
T201906111 Allen Myers	RT 1	Smyrna to Odessa	Patching is complete on NB side. SB patching has started. Profile milling and grinding will be performed to smooth the road until paving is completed. Paving for NB and SB will be complete in the summer/fall of 2020.
Contract TBD	SR273 -NEW CASTLE FRENCHTOWN PIKE	Hares Corner Christiana Rd to Fourteenth St	Design is underway. Construction Scheduled for 2020.
	MONTCHANIN RD	Kennett Pike to Thompson Bridge Rd	Design is underway. Construction Scheduled for 2020.
	THOMPSON BRIDGE RD	Montchanin Rd to Beaver Valley Rd	Design is underway. Construction Scheduled for 2020.