

Pavement & Rehabilitation Summary
New Castle County, DE
November 2023

Contract/ Contractor	Road	Limits	Status
T201506102 Harmony Construction	10 th St	N West St to N Church St	Paving is complete.
	Jackson Street	Delaware Ave to Maryland Ave	Paving is complete.
	SR 273, Frenchtown Rd	US 13, DuPont Parkway to Fourteenth St	Paving is complete.
T201606112 Greggo and Ferrara	Main St (Christiana)	Browns Lane to SR 273	The section of Old Baltimore Pike from just east of SR 72 to just east of Salem Church Road was completed in 2020. Paving was completed on Old Baltimore Pike from the state line to SR 896 in Fall 2022. The remainder of Old Baltimore Pike and paving on SR 72 is underway and is expected to be completed in Early 2024.
	Old Baltimore Pike	Maryland State Line to Dayetts Mill Rd	
	Old Baltimore Pike	1100' East of Salem Church Rd to Main St	
	SR 72	SR 273 to GBC Drive	
T201606118 Greggo and Ferrara	Limestone Rd	Kirkwood Hwy to SR 72	Paving is complete.
	Concord Ave	Market St to Broom St	Paving is complete.
	Lea Blvd	Governor Printz Blvd to Miller Rd	Paving is complete.
	18 th St	Baynard Blvd to Augustine Cutoff	Paving is complete.
	Northeast Blvd	Todds Ln to N Church St	Paving is complete.
	Market St	28 th St to Lea Blvd	Paving is complete.
	Broom St/Miller Rd	18 th St To Lea Blvd	Paving is complete.
	Delaware Ave	N Clayton St to 10 th St	Paving is complete.
	Kentmere Parkway	Red Oak Rd to Union St	Paving is complete.
	Red Oak Rd	Kentmere Parkway to Brinckle Ave	Paving is complete.
	4 th Street	Union St to Church St	Paving is complete.
Skyline Drive	Three Little Bakers Blvd to New Linden Hill Rd	Paving is complete.	
T201606120 Greggo and Ferrara	SR 273	US 13 to SR 1	The section from SR 1 to Appleby Road was completed in Fall 2021. The remainder of this project is in construction and is expected to be complete in Fall 2023.
T201906105 Mumford and Miller	11 th St	N Adams St to Bennett St	Paving is complete.
	12 th St	Brandywine Creek to Baynard Blvd	Paving is complete.
	Washington St	MLK Blvd to Baynard Blvd	Paving is complete.
	Adams St	9 th St to 12 th St	Paving is complete.
	Hay Rd	Bridge over Shellpot Creek to Edgemoor Rd	Paving is complete.

**Pavement & Rehabilitation Summary
New Castle County, DE
November 2023**

Contract/ Contractor	Road	Limits	Status
T202106101 Greggo and Ferrara	Duncan Rd	Greenbank Rd to McKennans Church Rd	Construction started in Spring 2023. Work is expected to be complete in Spring 2024.
	Mill Creek Rd	Lancaster Pike to Brackenville Rd	
	Little Baltimore Rd	North Star Elementary School to Limestone Rd	
	SR 62 Boxwood Rd	Centerville Rd to East Newport Pike	
T202206101 Grassbusters	Marsh Rd	Gordon Ave to Hillcrest Ave	This is a Pedestrian Connection Contract. Construction started in Summer of 2022 and is anticipated to be complete by end of Summer 2023.
	Market St/Philadelphia Pike	28th Street to Darley Rd	
	Branch Rd	Doe Run to Corner Ketch Rd	
	US 202 Concord Pike	Righter Pkwy to Fairfax Blvd	
	Marsh Rd	Marshwoods Ln to Old Orchard Rd	
	Lancaster Pike	Stone Barn Ln to Downs Dr.	
	Old Lancaster Pike	Wyeth Way to Erickson Ave	
Shipley Rd	Silverside Rd to Garnite Way		
T202306101 Mumford and Miller	Rt 4	Augustine St to Limestone Rd	Construction is anticipated to start in Fall 2023.
T202306102 Greggo and Ferrara	Rt13	Concrete Joint North of S. Market St to Concrete Joint North of Heald St on Ramp	Construction is anticipated to start in Fall 2023.
	Rt13	Concrete Joint North of S. Market St to Concrete Joint North of Heald St on Ramp	
	Rogers Rd	Concrete section from Cornell Rd to Rt 13 (skipping over I-495 Overpass Bridge)	
T202306103 Contract TBD	Broom Street	St. Elizabeth Street to Pennsylvania Ave	This contract is currently in design and is anticipated to advertise before July 2024.
TBD	SR 299	RR tracks to Catherine St	This location is currently in design and is anticipated to advertise before July 2024.
TBD	Rogers Rd	Cornell Dr. / Medori Blvd to New Castle Ave	This contract is currently in design and is anticipated to advertise before July 2024.