






BR 1-680, New Castle County
SR 141 over US 13
Deck Replacement Using ABC Methods

September 17, 2015

Project Location





**SR 141
over
US 13**

Existing Bridge

- 7-Span Steel Girder Bridge
- 600 feet total length
- 28,000 vehicles/day on bridge




US 13 NB

Existing Typical Section



Looking NB on SR 141




Existing Bridge Condition

- Sub-standard vertical underclearance
Beams struck by trucks traveling on US 13
 - Minimum vertical clearance on NB US 13 = 14'-2"
 - Minimum vertical clearance on SB US 13 = 14'-5"
- March 2015 – bridge SB lanes closed for 3 weeks for emergency deck repairs



Full-depth Deck Replacement

- Design for 30-year life
- Increase vertical underclearance to 14'-6"
- Maximize bridge width from 61 feet to 64 feet
- Implement ABC techniques
- Complete construction in 3 weeks



Increase Vertical Underclearance


- Jack existing beams
Raise bridge by 4"
- Replace expansion bearings
Use elastomeric bearings
Use steel bolsters
- Shim fixed bearings



Looking SB on US 13

Eliminate/Reduce Existing Deck Joints ??

- Use Link Slabs
 - **Not feasible**
 - Excessive link slab length
 - Cannot accommodate shear connectors




Ref: web.stanford.edu

Why ABC?


- Minimizes impact to traffic
 - High traffic volumes at SR 141/US 13 Interchange
 - South of Interchange ADT = 20,798 vehicles/day
 - North of Interchange ADT = 38,413 vehicles/day

- Construction time significantly reduced



Evaluated ABC Deck Alternatives

- Full-depth precast concrete panels
 - Panel size controlled by shipping length and weight
 - Typical lengths range 8-12 feet
 - Available in light-weight concrete
- Precast grid deck panels
 - 30-50% lighter than concrete panels
 - Requires many CIP joints
 - Not as durable
 - Available in light-weight concrete



Exodermic™ Deck System.


Filled Grid Deck - Ref: D.S. Brown

Load Ratings - BRASS

- Existing typical section
 - Dual superstructures
 - Inside exterior girders are critical
 - Ratings of 0.9
- Proposed typical section
 - Single superstructure
 - Inside exterior girders become interior girders
 - All proposed ratings exceed 1.0



BR1-680 Concept – Full-Depth Precast Deck Panel Layout



Precast Concrete Deck Panel Project

- TXDOT Live Oak Creek Bridge
 - Very similar geometry to BR1-680
 - 700' total length
 - Precast panels 8'x32'
 - No longitudinal post-tensioning



Ref: TXDOT



Ref: TXDOT

Precast Concrete Deck Panel Project

- Utah DOT I-70 Bridge over Eagle Canyon
 - 491' total length
 - Precast panels 14'x34'
 - Longitudinal post-tensioning
 - Lightweight concrete



Ref: Utah DOT



Ref: Utah DOT

Evaluated Closure Pour Alternatives

- Ultra High Performance Concrete (UHPC)
 - $f'c = 21,700$ psi
 - Increased durability, Low permeability
 - Typical closure pour width = 8"
 - \$5,000 / CY

- Rapid Set Concrete
 - $f'c = 3,000$ psi in 3 hours
 - Potential cracking
 - Typical closure pour width = 2-3 feet
 - \$650 / CY




UHPC – Hawk Lake Bridge (Ontario, Canada)
Ref: Precast.org



UHPC Joint
Ref: Accelbridge.com


Shear Connectors

- Full-depth Shear Pockets
 - Replace existing shear connectors
 - 2 shear pockets per beam line per panel




PennDOT detail - BD-605M

- Partial-Depth Shear Block Out
 - Keep existing shear connectors
 - Block outs extend full length of bridge



Existing Shear Lug detail



Bridge Expansion Joints

- Deck Joints at Pier 3 and Pier 5
- Delcrete Strip Seal alternative
 - 4" movement classification
 - Open to traffic 1-2 hours after installation
 - 20-25 year life expectancy



Ref: D.S. Brown

Evaluated Deck Overlays

- Epoxy Polymer
 - 3-6 hour cure time
 - 10-15 year life

- Rapid Set Latex Modified Concrete (RSLMC)
 - 4 hour cure time
 - 20 year life

- Polyester Polymer Concrete (PPC)
 - 2 hour cure time
 - 30 year life



Oregon DOT Eagle Creek Viaduct – PPC Overlay
Ref: Kwik Bond Polymers

Project with PPC Overlay

- NJDOT Route 35 over Shark Creek
 - PPC used to create smooth riding surface after deck experienced settlement
 - Overlay thickness varied from $\frac{3}{4}$ " to 4"



Ref: Kwik Bond Polymers



Ref: Kwik Bond Polymers

Project with PPC Overlay

- San Francisco Oakland Bay Bridge - Skyway Segment
 - 300,000 vehicles/day



Ref: CalTrans



Ref: CalTrans

THANK YOU.

Questions?