

**Pavement & Rehabilitation Summary
Kent County, DE
May 2024**

Contracts in Constrction

Contract/ Contractor	Road	Limits	Status
T202306201 Diamond Materials	Paradise Alley Rd	US 13 to SR 14	Construction began in Fall 2023 and is expected to be complete in Summer of 2024.
	Hopkins Cemetery Rd	Little Mastens Corner to US 13	
	East Main St (Felton)	SR 12 (Felton Town Limits) to US 13	
	Barretts Chapel Rd	McGinnis Pond Rd to Bay Rd	
	SR 12	Black Swamp Rd to Walnut Street	
T202306202 Allan Meyers	Thicket Rd	Morgans Choice Rd to Thicket Rd	Construction is anticipated to start in Summer 2024 and finish in Fall of 2024.
	Steeles Ridge Rd	Main St Woodside to SR 10	
	Thicket Rd	SR 10 To Almshouse Rd	
	Alms House Rd	Thicket Rd to Westville Rd	
	Pickett Lane	Thicket Rd to SR 10	
	Main St (Woodside)	Steeles Ridge Rd to Upper King Hwy	
Dundee Rd	Main St Woodside to SR 10		
T202306204 Diamond Materials	Caesar Rodney Ave (Camden)	W. Camden-Wyoming Ave to Old North Rd	Construction is anticipated to start in Summer 2024 and finish in Fall of 2024.
	Southern Blvd (Camden)	Pine St. to W. Camden-Wyoming Ave	
	South Railroad Ave (Wyoming)	Westville Rd to Hazletville Rd	
	South Old Mill Rd	Rising Sun Rd to SR 10	
T202406201 Allan Myers	Puncheon Run Connector NB	US 13 NB to SR1 NB	Construction is anticipated to start in Summer 2024 and finish in Fall of 2024.
	Puncheaon Run Connector SB	SR1 SB to US13 SB	
	Puncheon Run Off Ramp at RT 13 NB	Punchoen Run SB to US13NB	
	Puncheon Run On Ramp S Bay Rd	S Bay Rd SB to Puncheon Run Connector SB	
	Puncheon Run Off Ramp S Bay Rd (South)	Punchoen Run NB to S Bay Rd SB	
	Puncheon Run Off Ramp S Bay Rd (North)	Puncheon Run Connector NB to S Bay Rd NB	

Contracts in Design/Bid Process

Contract/ Contractor	Road	Limits	Status
T202306203 Contractor TBD	SR 42, Fast Landing Rd	US 13 to SR 9	Construction is anticipated to start in Summer 2024
	S State St	US 13 to Water St	
	Commerce St/McKee Rd	Scarborough Rd to SR 42	
	South Little Creek Road	Bay Road to SR 9	
T202406202 Contractor TBD	Sharon Hill Rd	RT 8 to Dennys Rd	This contract is currently in design and anticipated to go to advertisement Summer 2024.
	Victory Chapel Rd	RT 8 to Dennys Rd	
	Yoder Rd	Rose Valley School Rd to Nault Rd	
	Pearsons Corner Rd	RT 8 To West Dennys Rd	
	Everetts Corner Rd	RT 300 to Rt11	
KC7	Rose Valley School Rd	Hazletville Rd to Sharon Hill Rd	This contract is currently in design.
	Whitelysburg Rd	RT12 to Vernon Rd	
	Vernon Rd	Whitelysburg Rd to Reese Ave	

Pavement & Rehabilitation Summary
Kent County, DE
May 2024

Contracts in Constrction

Contract/ Contractor	Road	Limits	Status
KC12	Bryants Corner Rd	Hazletville Rd to Hour Glass Rd	This contract is currently in design.
	Bryants Corner Rd	Westville Rd to Hazletville Rd	
	Nault Rd	Hazletville Rd to Chestnut Grove Rd	
	West Dennys Rd	Pearsons Corner Rd to Kenton Rd	