

Pavement & Rehabilitation Summary
Kent County, DE
November 2023

Contract/ Contractor	Road	Limits	Status
T202106201 Diamond Materials	RT 13	Walnut Shade Rd to Tower Hill Rd	Paving is complete.
T202306201 Diamond Materials	Paradise Alley Rd	US 13 to SR 14	Construction is anticipated to start in Spring 2024.
	Hopkins Cemetery Rd	Little Mastens Corner to US 13	
	East Main St (Felton)	SR 12 (Felton Town Limits) to US 13	
	Barretts Chapel Rd	McGinnis Pond Rd to Bay Rd	
T202306202 Allen Meyers	Thicket Rd	Morgans Choice Rd to Thicket Rd	Construction is anticipated to start in Spring 2024.
	Steeles Ridge Rd	Main St Woodside to SR 10	
	Thicket Rd	SR 10 To Almshouse Rd	
	Alms House Rd	Thicket Rd to Westville Rd	
	Pickett Lane	Thicket Rd to SR 10	
	Main St (Woodside)	Steeles Ridge Rd to Upper King Hwy	
T202306203 Contractor TBD	Dundee Rd	Main St Woodside to SR 10	Design is underway. This project is expected to be ready for advertisement in Late 2023.
	SR 42, Fast Landing Rd	US 13 to SR 9	
	S State St	US 13 to Water St	
	Commerce St/McKee Rd	Scarborough Rd to SR 42	
T202306204 Contractor TBD	South Little Creek Road	Bay Road to SR 9	Design is underway. This project is expected to be ready for advertisement in Late 2023.
	Caesar Rodney Ave (Camden)	W. Camden-Wyoming Ave to Old North Rd	
	Southern Blvd (Camden)	Pine St. to W. Camden-Wyoming Ave	
	South Railroad Ave (Wyoming)	Westville Rd to Hazletville Rd	
TBD	South Old Mill Rd	Rising Sun Rd to SR 10	This location is currently in design and anticipated to go to advertisement before July 2024.
	SR 12	Black Swamp Rd to Walnut Street	
T202406201	Puncheon Run Connector NB	US 13 NB to SR1 NB	This contract is currently in design and anticipated to go to advertisement Late 2023.
	Puncheon Run Connector SB	SR1 SB to US13 SB	
	Puncheon Run Off Ramp at RT 13 NB	Puncheon Run SB to US13NB	
	Puncheon Run On Ramp S Bay Rd	S Bay Rd SB to Puncheon Run Connector SB	
	Puncheon Run Off Ramp S Bay Rd (South)	Puncheon Run NB to S Bay Rd SB	
	Puncheon Run Off Ramp S Bay Rd (North)	Puncheon Run Connector NB to S Bay Rd NB	
T202406202 TBD	Sharon Hill Rd	RT 8 to Dennys Rd	This contract is currently in design and anticipated to go to advertisement Spring 2024.
	Victory Chapel Rd	RT 8 to Dennys Rd	
	Yoder Rd	Rose Valley School Rd to Nault Rd	
	Pearsons Corner Rd	RT 8 To West Dennys Rd	
	Everetts Corner Rd	RT 300 to Rt11	
	Rose Valley School Rd	Hazletville Rd to Sharon Hill Rd	