

Delaware Department of Transportation
Materials and Research Laboratory
P.O. Box 778 Dover, DE 19903
302-760-2400
SLAG REPORT

Lab No.: C-_____	Silo: _____	Contract No: _____
Sampled by: _____	Tanker: _____	DelDOT Sections: 801 & 812
Sampled at: _____	Temperature, F: _____	Date Sampled: _____
Manufacturer: _____	Quantity, tons: _____	Date Received: _____
Slag Grade: _____		

AASHTO	Test Performed	Specifications	Units	Results
	Physical Tests:			
T-137	Air Content.....	≤12	%	
T-153	Blaine Fineness.....	-----	M^2/kg	
T-106	Slag/Cement Strength, 7 day.....	-----	psi	
T-106	Slag/Cement Strength, 28 day.....	-----	psi	
Reference Cement:	Cement No: _____	Total Alk (0.6-0.9%)		
T-106	Cement Cube Strength, 7 day.....	-----	psi	
T-106	Cement Cube Strength, 28 day.....	≥ 5000	psi	
M-302	Slag Activity Index, 7 day.....		%	
M-302	Slag Activity Index, 28 day.....		%	
	Technician: _____	Date Completed: _____		
	Chemical Tests (XRF):			
T-105	Silicon Dioxide.....	-----	Wt. %	
T-105	Aluminum Oxide.....	-----	Wt. %	
T-105	Ferric Oxide.....	-----	Wt. %	
T-105	Calcium Oxide.....	-----	Wt. %	
T-105	Magnesium Oxide.....	-----	Wt. %	
T-105	Sulfur Trioxide.....	-----	Wt. %	
T-105	Sodium Oxide.....	-----	Wt. %	
T-105	Potassium Oxide.....	-----	Wt. %	
T-105	Maganic Oxide.....	-----	Wt. %	
T-105	Phosphorous Pentoxide.....	-----	Wt. %	
T-105	Titanium Dioxide.....	-----	Wt. %	
T-105	Strontium Oxide.....	-----	Wt. %	
T-105	Barium Oxide.....	-----	Wt. %	
T-105	Sulfur Trioxide.....	≤4.0	Wt. %	
T-105	Loss on Ignition.....	≤ 3	Wt. %	
M-302	Total Alkalies (as Sodium Oxide).....	-----	Wt. %	
	Technician: _____	Date Completed: _____		

Remarks:

In conformance with the specifications of AASHTO M-302 this sample of slag is _____

Lab Supervisor: _____ Date: _____ Lab Manager: _____