

**Traffic Signal Summary
New Castle County, DE
March 18, 2024**

Intersection	Map Link	Project Description	Status	Anticipated Schedule
SR 7 and Ocheltree Ln	Link	Flashing Red Arrow per traffic study recommendation	Complete	Complete
Pole Bridge Road at SR 1 northbound on/off ramps	Link	Flashing Red Arrow and signal rebuild	Complete	Complete
Pole Bridge Road at SR 1 southbound on/off ramps	Link	Flashing Red Arrow and signal rebuild	Complete	Complete
Foulk Rd and Brandywine High School	Link	Signal Rebuild	In construction	Spring 2024
Washington St Extension and Marsh Rd	Link	pedestrian signal and school flashers	In construction	Spring 2024
SR 52 and SR 100	Link	Flashing Red Arrow per traffic study	In construction	Spring 2024
Milltown Road	Link	Rectangular Rapid Flashing Beacons	In construction - see project website	Spring 2024
McKennans Church Road	Link	Rectangular Rapid Flashing Beacons	In construction - see project website	Spring 2024
Valley Road and Evanson Rd	Link	Rectangular Rapid Flashing Beacons	In construction	Spring 2024
SR 41 and Milltown Rd	Link	Advanced Warning System enhancements and new pedestrian signals	In construction	Spring 2024
Marsh Rd and Crest Rd	Link	Signal rebuild	In construction	Spring 2024
Delaware St and 6th St	Link	Signal removal	In construction	Spring 2024
SR 72 and Wyoming Road	Link	signal phasing change	In construction	Spring 2024
US 40 (Pulaski Hwy) and Rickey Blvd	Link	New signal	In construction	Spring 2024
Centerville Rd and Old Capital Trail	Link	Flashing Red Arrow	In Design	Spring 2024
southbound SR 141 near Beech Ave	Link	Advanced Warning System enhancements	In Design	Spring 2024
westbound SR 2 near Roselle Ave	Link	Advanced Warning System enhancements	In Design	Spring 2024
eastbound SR 2 near Albertson Blvd	Link	Advanced Warning System enhancements	In Design	Spring 2024
Newport Gap Pike near Clyde St	Link	Advanced Warning System enhancements	In Design	Spring 2024
Old Capitol Trail west of Newport Gap Pike	Link	Advanced Warning System enhancements	In Design	Spring 2024
Old Capitol Trail east of Newport Gap Pike	Link	Advanced Warning System enhancements	In Design	Spring 2024
Newport Gap Pike north of Old Capitol Trail	Link	Advanced Warning System enhancements	In Design	Spring 2024
Centerville Rd north of Greenback Rd	Link	Advanced Warning System enhancements	In Design	Spring 2024
northbound SR 141 near Exit 5	Link	Advanced Warning System enhancements	In Design	Spring 2024
SR 41 and SR 34	Link	Flashing Red Arrow	In Design	Spring 2024

**Traffic Signal Summary
New Castle County, DE
March 18, 2024**

Intersection	Map Link	Project Description	Status	Anticipated Schedule
US 202 and Astra-Zeneca	Link	Flashing Red Arrow	In Design	Spring 2024
US 202 and Sharpley Rd	Link	Flashing Red Arrow	In Design	Spring 2024
US 202 and Independence Mall	Link	Flashing Red Arrow	In Design	Spring 2024
SR 4 and Salem Church Road	Link	left turn lane and signal changes	In Design	Spring 2024
New Castle Ave and Stamm Blvd	Link	Signal equipment improvements	In Design	Summer 2024
New Castle Ave and Landers Lane	Link	Signal equipment improvements	In Design	Summer 2024
Churchmans Rd and DelTech Entrance	Link	Signal equipment improvements	In Design	Summer 2024
Churchmans Rd and Geoffrey Dr	Link	Signal equipment improvements	In Design	Summer 2024
SR273/Delaware St & 9th Street	Link	new signal	In Design	Summer 2024
SR273/Ferry Cutoff & Delaware Street	Link	Signal rebuild	In Design	Summer 2024
SR273/Delaware Street near 8th Street	Link	School warning system improvements	In Design	Summer 2024
Telegraph Road	Link	Implementation of Advanced Warning System	In Design	Summer 2024
US 40 (Pulaski Hwy) and Pleasant Valley Rd	Link	Signal rebuild	In Design	Fall 2024
McKennans Church Road and Millcreek Road	Link	New pedestrian signals	In Design	Fall 2024
SR 7 and Arundel Dr	Link	Flashing Red Arrow and signal rebuild	In Design	Fall 2024
US 13 and Llangollen Blvd	Link	Flashing Red Arrow and signal rebuild	In Design	Fall 2024
Marsh Road at Forwood Manor	Link	Rectangular Rapid Flashing Beacons	In Design	Fall 2024
SR 34 and Oak Hill Dr	Link	Flashing Red Arrow per traffic study	In Design	Fall 2024
SR 9 and Rogers Road	Link	Flashing Red Arrow per traffic study	In Design	Fall 2024
SR 41 and Withers Way	Link	Signal rebuild and Flashing Red Arrow per traffic study recommendation	In Design	Fall 2024
US 202 and Fairfax Blvd	Link	Signal rebuild and Flashing Red Arrow	In Design	Fall 2024
SR 273 and Edinburgh Dr	Link	Flashing Red Arrow	In Design	Fall 2024
SR 4 and Pearson Dr	Link	signal rebuild	In Design	Not programmed
SR 48 and Hercules Rd	Link	Advanced Warning System improvements and signal rebuild	In Design	Not programmed
Marsh Rd and Wilson Rd/Veale Rd	Link	Signal rebuild	In Design	Not programmed
SR 41 and Sanford School access	Link	signal rebuild	In Design	Not programmed
N. Chapel St, Newark	Link	Implementation of Advanced Warning System	In Design	Not programmed
James Street, Newport	Link	Implementation of Advanced Warning System	In Design	Not programmed
SR 52 (Kenneth Pike) and Hillside Rd	Link	Flashing arrow improvements	In Design	Not programmed
Market St and 18th St/Glen Ave/Race St	Link	pedestrian signal and signal visibility improvements	In Design	Not programmed

**Traffic Signal Summary
New Castle County, DE
March 18, 2024**

Intersection	Map Link	Project Description	Status	Anticipated Schedule
Market St and 19th St	Link	pedestrian signal improvements	In Design	Not programmed
Market St and 20th St	Link	pedestrian signal improvements	In Design	Not programmed
Market St and SR 202/Concord Ave/Vandever Ave	Link	pedestrian signal and signal visibility improvements	In Design	Not programmed
Market St and 23rd St	Link	pedestrian signal and signal visibility improvements	In Design	Not programmed
Market St and 24 th St	Link	pedestrian signal and signal visibility improvements	In Design	Not programmed
Market St and 26 th St	Link	pedestrian signal improvements	In Design	Not programmed
Market St and 27 th St	Link	pedestrian signal improvements	In Design	Not programmed
Market St and 28 th St	Link	pedestrian signal and signal visibility improvements	In Design	Not programmed
Market St and 30 th St/Danby St	Link	pedestrian signal and signal visibility improvements	In Design	Not programmed
Chapman Road and Wakefield Dr/University Office Plaza	Link	signal rebuild	In Design	Not programmed