

US 202, Naamans Road to Rocky Run Parkway PAR Study and Ped Safety Audit						
#	Location	Timeframe	Priority	Recommendation	Status	Done?
1	Corridor Wide			Construct ADA-compliant sidewalk and curb ramps along Concord Pike and add missing links on Naamans Road between the Concord Pike intersection and existing ADA-compliant facilities as shown on the Roll Plan	Completed by Contract T201601105	Complete
2	Corridor Wide			Modify the existing retaining wall along northbound Concord Pike between the southern and northern Concord Mall entrances to increase the wall height to provide an ADA-compliant PAR along the eastern side of Concord Pike. Pending structure/geotechnical analysis, extend the wall height to approximately 3 feet above the roadway grade to eliminate the need for existing guardrail and proposed pedestrian hand rail.		
3	Corridor Wide			Reconstruct commercial driveways/entrances along northbound Concord Pike at Days Inn and Bank of America and along eastbound Naamans Road at The Shoppes at Naamans Shopping Center to meet minimum PAR requirements and current DelDOT entrance standards.	Completed by Contract T201601105	Complete
4	Corridor Wide			Implement median fencing/barrier as shown on the Roll Plan to prevent unwarranted mid-block crossings.		
5	Corridor Wide			Reduce the southbound Concord Pike shoulder width from approximately 13 feet to 10 feet along the 300-foot long Grace Episcopal Church cemetery frontage to provide sidewalk without impact the existing stone wall. Curb and drainage relocation will be required.	Completed by Contract T201601105	Complete
6	Corridor Wide			Perform a lighting evaluation to determine the need for additional lighting along Concord Pike and Naamans Road.	Complete	Complete
7	Corridor Wide			Provide minimum 8'x5' bus stop pads at marked DART bus route stops in accordance with DART/DelDOT standards.	Completed by Contract T201601105	Complete
8	Corridor Wide			During preliminary design, review all signing and pavement markings along Concord Pike throughout the study corridor and consider pavement testing to determine the need for pavement resurfacing	Completed by Contract T201601105	Complete
9	Concord Pike at Southern Concord Mall Entrance			Install signalized pedestrian crosswalks across the two access drives at the southern mall entrance that are separated by a wide grass median.	Completed by Contract T201601105	Complete
10	Concord Pike at Southern Concord Mall Entrance			Install a signalized pedestrian crosswalk across Concord Pike, including median modifications to provide for a two-stage crossing, if necessary.	Completed by Contract T201601105	Complete
11	Concord Pike at Northern Concord Mall Entrance			Install a signalized pedestrian crosswalk across the east leg of the intersection. Reconstruct/extend the existing channelizing islands in the southeast and northeast corners of the intersection.	Completed by Contract T201601105	Complete
12	Concord Pike at Naamans Road			Install new sidewalk where there are missing links in the southeast and northeast quadrants of the intersection.	Completed by Contract T201601105	Complete
13	Concord Pike at ACE USA Entrance			Install signalized pedestrian crossings across the west and south legs of the intersection.	Completed by Contract T201601105	Complete