



- SIGNING AND STRIPING NOTES:**
- CONTRACTOR TO FIELD VERIFY THE LOCATIONS OF ALL EXISTING SIGNS BEFORE GIVING DIRECTION TO MANUFACTURE THE SIGNS.
 - THE CONTRACTOR WILL INSTALL AND REMOVE ONLY THE REGULATORY, WARNING, AND SPECIAL SIGNS AND POSTS NOTED IN THE PLANS WITHIN CONTRACT LIMITS.
 - ADDITIONAL STRIPING BEYOND CONTRACT LIMITS MAY BE REQUIRED TO REPLACE THE EXISTING STRIPING REMOVED FOR MAINTENANCE OF TRAFFIC. ALL PROPOSED STRIPING SHALL TIE INTO EXISTING STRIPING, ACTUAL LIMITS TO BE DETERMINED BY THE ENGINEER.
 - SIGN ASSEMBLIES 1, 2, 4, & 5 INCLUDING R3-3-DE "NO TURNS OFFICIAL USE ONLY" AND R3-2 LEFT TURN PROHIBITION SIGNS ARE RELATED TO THE US 301 EMERGENCY ACCESSES AND SHALL BE MAINTAINED OR RENEWED PER THE PLAN SET.
 - ANY GATE, JUNCTION WELL, AND FIBER THAT IS BEING IMPACTED DUE TO ROADWAY WIDENING WILL BE RELOCATED AS PART OF A FUTURE SUBMISSION.
 - CONTRACTOR SHALL INSTALL RAISED/RECESSED PAVEMENT MARKERS IN ACCORDANCE WITH THE DE MUTCD SECTION 3B-11. RAISED PAVEMENT MARKERS WILL BE PAID UNDER ITEM #817027.
 - CENTERLINE LONGITUDINAL RUMBLE STRIPS SHALL BE INSTALLED AS PER GUIDANCE PER THE DELDOT STANDARD DETAIL #P-5 (2018). THE CENTERLINE RUMBLE STRIPS SHALL BE PAID FOR VIA ITEM NUMBER #760008 - 'RUMBLE STRIPS, CENTERLINE, BITUMINOUS PAVEMENT.'

PAVEMENT MARKINGS LEGEND		
SYMBOL		QUANTITY
(A)	EPOXY RESIN PAVEMENT STRIPING, WHITE 5" SOLID (ITEM 817013)	1935 LF
(B)	EPOXY RESIN PAVEMENT STRIPING, YELLOW 5" SOLID DOUBLE (ITEM 817013)	3015 LF
(C)	EPOXY RESIN PAVEMENT STRIPING, WHITE 5" DOTTED - 2' LINE & 6' GAP (ITEM 817013)	320 LF
(D)	ALKYD-THERMOPLASTIC PAVEMENT STRIPING, WHITE 16" SOLID (ITEM 817002)	38 SF
(E)	ALKYD-THERMOPLASTIC PAVEMENT STRIPING, WHITE 24" SOLID (ITEM 817002)	451 SF
(F)	PREFORMED RETROREFLECTIVE THERMOPLASTIC PAVEMENT MARKINGS WHITE, BIKE SYMBOL (ITEM 817015)	3 EACH
(G)	ALKYD THERMOPLASTIC PAVEMENT STRIPING, WHITE SYMBOL / LEGEND (ITEM 817002)	16 SF

12/15/2020
 4:18:32 PM
 O:\2018\1802769_023_Boyd_Corner_Road_Ma\CADD\SS-Entrance.dgn
 \$MODELNAME\$

ADDENDA / REVISIONS	SCALE FEET	CANAL EXPRESSWAYS MAINTENANCE YARD ENTRANCE PLAN	CONTRACT T20181302 COUNTY NEW CASTLE COUNTY	BRIDGE NO. N/A DESIGNED BY: S. BUNITSKY / R. KUSY CHECKED BY: M. WAHED	SIGNING, STRIPING AND CONDUIT PLAN	SECTION JMT SHEET NO.
---------------------	-------------------	---	--	--	--	-----------------------------