South District Modified Edge Paving Contracts
October 2022

Description: Each side of an existing tar and chip roadway is paved with hot mix asphalt to improve rideability. There is a gap of about 2 feet left at the centerline to keep the existing grade. After a period of weeks, the roadway is tar and chipped and then a fog seal is applied. At the end of all three processes, the roadway is uniform and preserved.

Road Number	Road Name	From	To	Status		
				Wedged	Tar & Chipped	Fog Sealed
S299	Autumn Rd	S303610 Branch Rd	S306A Friendship Rd	Yes	Yes	No
S302A	Avalon Rd	S48 Zoar Rd	S47 Springfield Rd	Yes	Yes	No
S402	Blueberry Ln	S406 Swamp Rd	S54 Daisey Rd	Yes	No	No
S455	Brittingham Rd	S455B Russell Rd	S64 Whitesville Rd	Yes	No	No
S463	Hitch Pond Rd	S449 Trap Pond Rd	S24 Laurel Rd	Yes	No	No
S505	John Cooper Rd	S76 Columbia Rd	S509 Susan Beach Rd	Yes	No	No
S367A	Lizzards Hill Rd	S365 Peppers Corner Rd	S84 Central Ave	Yes	Yes	No
S304	Maryland Camp Rd	S24 John J. Williams Hwy	S297 Mount Joy Rd	Yes	Yes	No
S385	McCary Rd	S52 Roxana Rd	S92 Frankford School Rd	Yes	No	No
S355	Murray Rd	S356 Honolulu Rd	S382 Armory Rd	Yes	Yes	No
S367	Old Church Cemetery Rd	S84 Central Ave	S363 Double Bridges Rd	Yes	Yes	No
S494	Old Sharptown Rd	State Line - Maryland Line	S498 Ellis Grove Rd	Yes	No	No
S341B	Pepper Creek Rd	S341 Falling Point Rd	End Of Road (Dead End)	Yes	Yes	No
S232	Ponder Rd	S226 Holly Tree Rd	S38 Jefferson Rd	Yes	No	No
S405A	Quail Run Rd	S26 Nine Foot Rd	S405 Gum Tree Rd	Yes	No	No
S410	Revel Rd	S26 Nine Foot Rd	S412 Lakeview Rd	Yes	No	No
S367B	Rickards Rd	S370 Daisey Rd	S365 Peppers Corner Rd	Yes	No	No
S501	Saint George Rd	S515 Bacons Rd	S13 BiState Blvd	Yes	No	No
S303	Townsend Rd	S304 Maryland Camp Rd	S303A Stevenson Rd	Yes	Yes	No
S451A	Wards Branch Rd	S451 Arvey Rd	S64 Whitesville Rd	Yes	No	No
S310A	Warwick Rd	End Of Road (Dead End)	S24 John J. Williams Hwy	Yes	Yes	No
S345	West Beach Rd	End Of Road (Dead End) South of Rt. 26	S345 West Beach Rd	Yes	Yes	No
S452	West Snake Rd	S13 BiState Blvd	S1 Sussex Highway	Yes	No	No